

Certified that this measurement
book has been counted one hundred
(100) page in machine numbers
only issued to A.E. R.W.D. (W)
Sub division Kotlog for
necessary action.

Y. Singh
10/12/23
Executive Engineer
R.W.D. (W) Division
Motihari

Executive Engineer
Schedule XLV Form No.-134
R.W.D. (W) Division
Motihari

DIVISION

A.E. R.W.D. (W)

SUB-DIVISION

Kotlog.

M.B. No. 6591.

MEASUREMENT BOOK

Name of officer _____

Date of first entry _____

Date of last entry _____

3rd and Final bill

Sch. XIV Form No. 134 **14**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constr of road from Sadhata Pull to Sanjay Saw Tala under MNSY-NDS					
Agency- M/s Shandilya Enterprises Pror. Mukund Kumar					
Agreement No- 3253D/2023-24					
Agreement value- 77,080.99=₹					
Constn. cost- 69,81,474=₹					
Maintenance cost 7,26,625=₹					
Date of start- 07/02/2024					
Date of completion- 06/02/2025					
Actual date of completion-					
Record Entry					

Up to date measurement					
① Constn of subgrade and earthen shoulder					
5	X	30	X	7.50	X 0.30 = 337.50 m ³
5	X	30	X	7.50	X 0.30 = 337.50 m ³
5	X	30	X	7.50	X 0.30 = 337.50 m ³
5	X	30	X	7.50	X 0.30 = 337.50 m ³
3	X	30	X	7.50	X 0.30 = 202.50 m ³
1	X	16	X	7.50	X 0.30 = 36.00 m ³
					1588.50 m ³

② Prov'n Irregular sub base grading I					
1	X	30	X	3.30 + 3.20	X 0.20 = 19.50 m ³
1	X	30	X	3.20 + 3.55	X 0.20 = 20.25 m ³
1	X	30	X	3.55 + 3.40	X 0.20 = 20.85 m ³

Continuation

Continuation