

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	Const. of Road from				
Ichamari	Hublidangi Road to				
Taalbari	Naya Basti				
Agency :-	Mahfuzur Rahman				
Agg No :-	55/mmc-4(sc)/SBO/20-21				
Do. w/ order :-	08/09/2020				
Do. w/ completion :-	09/06/2021				
Actual completion :-	25/01/2022				
2nd yr Mainte :-	26/01/2023				
	To 25/01/2024				
Q/E :-					
	Record Measurement				

1) Restoration of Rainwater Canal					
3	30.00	0.90	0.30		24.30 m ³
1	18.00	0.90	0.30		4.86 m ³
1	10.00	0.90	0.30		2.70 m ³
					31.86 m ³
2) Mainte of Eastern Shoulder					
5	30.00	1.00	-		150.00 m ²
1	28.00	1.00	-		28.00 m ²
					178.00 m ²
3) Mainte of W.B.M Road					
1	3.00	1.60	-		4.80 m ²
1	5.40	2.50	-		13.50 m ²
1	4.00	1.80	-		7.20 m ²
1	5.00	1.40	-		7.00 m ²
					32.50 m ²

Continuation

Abstract of cost

56

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Restoration of Rainwater at Jol					
wide T.M.B Page (54) itm (1)					
31.86 m ² @ 395.65/-					Rs 12605/-
2) Making up of Benches/shoulders					
wide T.M.B Page (54) itm (2)					
178.00 m ² @ 59.46/-					Rs 10584/-
3) Maints of W.B.M Road at Jol					
wide T.M.B Page (54) itm (3)					
22.50 m ² @ 471.04/-					Rs 10609/-
4) Maints of Rainwater Surface					
wide T.M.B Page (55) itm (4)					
24.41 m ² @ 229.50/-					Rs 5602/-
5) Maints of W.B.M Road (Glab)					
wide T.M.B Page (55) itm (5)					
6.00 No @ 2329.21/-					Rs 13975/-
6) Maints of Road Sign.					
wide T.M.B Page (55) itm (6)					
0.910 km @ 1077.81/-					Rs 965.00
7) Maints of 20m x 4 km stone					
wide T.M.B Page (55) itm (7)					
0.910 km @ 797.44/-					Rs 502.20

Continuation

Rs. 59342/-

Continuation