

NITISH KUMAR

MB No - 2413

MM/95/56

Shedule XLV Form No. 134.

R.W.D WORKS

DIVISION

SAHARSA

R.W.D WORKS

SUB-DIVISION

SATTARKATTIA

Measurement Book

Find Road Se-KHONHA - Houk to Samatola

4th on A/c & final Bill

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const ⁿ & Maint ⁿ of					
Road from PWD Road Khonka					
Chowk to Sharma to la (sc)					
under Satar Khatiya Block.					
Agency :- Nitish Kumar,					
Patnala W. No. 1 Sakansa					
Agreement No. :- 04 SBD/HM/654/17-18					
Agreement Value :- B 5667940.00 (Cons ⁿ)					
B 216597.00 (Imp ^t)					
Total :- 58,84,537.00					
Agreement Rate :- 10% Below					
Date of commencement :- 14.07.17					
Time for completion :- 13.04.18					
Actual Date of completion :-					
Date of Entry :-					
Measurement up to Date					
1/ setting out pillars do - do all					
compl. - to B -					
→ 0.955 Km					
2/ clearing & grubbing Road land					
do - do all compl. to B -					
2x 30x30x3.50 = 6300.00 m ²					
2x 1x30x3.50 = 210.00 "					
2x 1x25x3.50 = 175.00 "					
1					
= 6685.00 m ²					
Now 6685					
Continuation 0.00 = 0.6685 Hect					

Continuation

Continuation 8-128021-10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/19 Sand filling in foundation trenches					
Qty = 1.25 m ³ - width 2 - 28					
@ 543.12/m ³ - B = 679 = 60					
19/20 pro. PCC M-15 grade in foundation					
Qty = 17.25 m ³ - width 28					
@ 5961.36/m ³ - B = 102833 = 60					
20/21 pro. PCC M-15 grade in foundation					
Qty = 54.075 m ³ - width 28					
@ 5961.36/m ³ - B = 322361 = 60					
21/22 pro. PCC M-15 grade in substructure					
Qty = 60.00 m ³ - width 28					
@ 6407.43/m ³ - B = 384446 = 60					
22/23 pro. PCC M-20 grade in substructure					
Qty = 5.20 m ³ - width 29					
@ 6804.17/m ³ - B = 35382 = 60					
23/24 pro. & laying RCC M-25 grade in superstructure					
Qty = 4.608 m ³ - width 29					
@ 7935.73/m ³ - B = 36568 = 60					
24/25 S/F/4 plastering 1:1:6 ratio in superstructure					
Qty = 0.61 MT - width 29					
@ 58280.90/MT - B = 35551 = 60					
25/26 pro. & filling joint sealing					
Qty = 15.00 RM - width 29					
@ 36.42/RM - B = 546 = 60					
26/29 pro. & laying RCC pipe 150 mm dia					
Qty = 7.50 RM - width 28					

Continuation
 @ 3953.69/RM - B = 29653 = 60

B = 61,60,161 = 60

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
			BFB = 61,60	161 = 60
less 10% before (-) b =			6160	16 = 60
			b =	55,44
less Previous Bill Pay (-) b =			33,99	612 = 60
			Total b =	21,44

20/12/24
SE

CAPP

Bans

20/12/24
SE

Up to Date Material statement

①	E/10	= 3779.895 m ³ @	23.65/m ³
②	53 mm to 9.5 mm	= 317.80 m ³ @	491.01/m ³
③	9.5 mm to 2.36 mm	= 127.12 m ³ @	535.78/m ³
④	2.36 mm below	= 196.68 m ³ @	145.28/m ³
⑤	53 mm to 22.4 mm	= 326.325 m ³ @	486.34/m ³
⑥	stone screening	= 64.73 m ³ @	366.05/m ³
⑦	stone aggregate	= 339.65 m ³ @	560.97/m ³
⑧	Coarse sand	= 360.50 m³ 169.83 m ³ @	145.28/m ³
⑨	Local sand	= 1.50 m ³ @	123.35/m ³
⑩	Bitumen Emulsion (SS-1)	= 1940.89 kg =	1.94 MT
⑪	" " (RS-1)	= 616.518 kg =	0.62 MT
⑫	Bitumen (S-90)	= 4338.46 kg =	4.34 MT
⑬	stone chips	= 61.652 m ³ @	683.21/m ³

Continuation SE