

MN9154-GEN Block - Summary

Schedule XLV-Form No. 134

Const of Road from - To Hubbard Park near
Palsa Path to Baidya (Narwalpur).

DIVISION

Agreement No - 2515BD/2022-2023

SUB-DIVISION

Agreement Value - 2,61,09,804=00

809(A)

31/3/23

Golden Company

MEASUREMENT BOOK

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1 x 5 ~ 4 3.75m x 0.160m -					3.0 m ²
				1044 -	128.50 m ²
		4263			
		28711/21			
		112			
				14430	
				23181024	
					JE

Abstract of cost

$\frac{1}{2}$	pl	8	fixing	of
---------------	----	---	--------	----

bench mark pillar-E17

2-0.10, 0.0.2 MBP - (14)

Q 4435.45/each - 15 8871.00

②
3 pl5 & fixing of Reference

pillar - E.T.

4.00 r/10s 0.0. 7.4/13 P- (14)

1. 10 No. 12 - 25

5.10 No

Q 2051.27/each - Rs. 10256.00

③ $\frac{3}{4}$ clearing and scrubbing

read card - E/T

0-70 Hact. O.V. T. 1 BP - (14)

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
0.154 Hect.	D.V.T. MBP-(23)				
0.854 Hect.					
	Q 56433.35 / Hect - RS.				48194.00
④ Const. of embankment					
- E.I.T.					
228.00 m ³	D.V.T. MBP-(14)				
	Q 192.85 / m ³ - RS.				43970.00
⑤ Const. of embankment					
- E.I.T.					
912.00 m ³	D.V.T. MBP-(14)				
	Q 145.84 / m ³ - RS.				133006.00
⑥ Const. of subgrades					
shoulder - E.I.T.					
2350.91 m ³	D.V.T. MBP-(14)				
459.90 m ³	" D-(23)				
2810.81 m ³					
	Q 134.54 / m ³ - RS.				546815.00
⑦ Const. of ASB with					
metal - E.I.T.					
746.78 m ³	D.V.T. MBP-(15)				
170.10 m ³	" D-(24)				
916.89 m ³					
	Q 3503.55 / m ³ - RS.				3212370.00
⑧ Pl. & Gr. Spreading &					
Compacting WBM - E.I.T.					
292.62 m ³	D.V.T. MBP-(12)				
59.06 m ³	" D-(24)				
351.68 m ³					
	Q 4932.87 / m ³ - RS.				1734792.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(9) 10 p/s & applying primer coat with emulsion (CS-1) - EIT					
3098.33 m ² O.W.T.M.B.P. (15)					
787.50 m ² " P - (24)					
3885.83 m ²					
@ 56.86/m ² - RS.					220948.00
(10) 11 p/s & applying - Thick coat with emulsion (PS-1) - EIT.					
3098.33 m ² O.W.T.M.B.P. (15)					
787.50 m ² " P - (24)					
3885.83 m ²					
@ 19.31/m ² - RS.					75035.00
(11) 12 p/s, laying and rolling of close graded Premix surfacing Material - EIT.					
3098.33 m ² O.W.T.M.B.P. (15)					
787.50 m ² " P - (24)					
3885.83 m ²					
@ 257.25/m ² - RS.					999630.00
(12) 13 construction of RCC M30 in pavement - EIT					
128.50 m ² O.W.T.M.B.P. - (25)					
@ 514.20/m ² - RS.					66075.00
(13) 13 p/s & fixing MHSY informatory sign board.					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3.00 No	D.V. 7.4 B P - (15)				
	Q 10156.37 / each			RS.	30471.00
(14) 31 Earthwork in excavation for found ⁿ					
	E.I.T.				
59.60 m ³	D.V. 7.4 B P - (16)				
	Q 297.56 / m ³			RS.	17735.00
(15) 32 P/L RCC 415 in found ⁿ					
	E.I.T.				
9.19 m ³	D.V. 7.4 B P - (16)				
	Q 6486.06 / m ³			RS.	59607.00
(16) 33 P/L RCC 420 in sub structure					
	E.I.T.				
67.48 m ³	D.V. 7.4 B P - (16)				
	Q 7318.08 / m ³			RS.	493824.00
(17) 34 P/L RCC pipe 1100mm					
	(1 x 1000 mm) - E.I.T.				
15.00 m	D.V. 7.4 B P - (16)				
	Q 7303.61 / m			RS.	109554.00
(18) 35 P/L RCC pipe 300mm					
	dia - E.I.T.				
30.00 m	D.V. 7.4 B P - (16)				
	Q 975.66 / m			RS.	29267.00
(19) 35 E.I.T. in excavation in found ⁿ					
	E.I.T.				
368.23 m ³	D.V. 7.4 B P - (16)				
	Q 297.56 / m ³			RS.	109571.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20) 56 plr RCC M15 in found ^m — EIT.					
40.60m ² O.V.T. MBP — (16)					
(21) 57 plr RCC M20 in found ^m — EIT.					
105.56m ² O.V.T. MBP — (17)					
(22) 58 SIFID HYSD bar rein ^m in found ^m — EIT.					
5.93m ² O.V.T. MBP — (17)					
(23) 59 plr RCC M20 in S/S — EIT.					
100.18m ² O.V.T. MBP — (17)					
(24) 60 plr weep holes — EIT.					
120.00m ² O.V.T. MBP — (17)					
(25) 61 plr RCC M25 in sub structure — EIT.					
147.56m ² O.V.T. MBP — (17)					
(26) 62 SIFID HYSD bar rein ^m in S/S — EIT.					
12.54m ² O.V.T. MBP — (17)					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(27) 63 P/W Back filling					
below abut. & s/w - EIT					
217.65 m ² O.V. T.M.B.D. - (22)					
@ 773.98 / m ² - Rs.					163763.00
(28) 64 P/W & laying filter					
Media - EIT.					
80.09 217.65 m ² O.V. T.M.B.D. - (22)					
@ 3803.25 / m ² - Rs.					312611.00
(29) 65 P/W & laying Acc.M30					
in super structure - EIT.					
77.29 m ² O.V. T.M.B.D. - (21)					
@ 8448.73 / m ² - Rs.					653002.00
(30) 66 S/W P.H.S.D. bar					
rein. in super st. - EIT.					
8.25 M.T. O.V. T.M.B.D. - (21)					
unit #0					
8.12 M.T.					
@ 72915.83 / m.T. - Rs.					592077.00
(31) 67 P/W Parapet Const.					
M20 - EIT					
10.80 m ² O.V. T.M.B.D. - (22)					
@ 7318.08 / m ² - Rs.					79035.00
(32) 69 P/W Drainage spots					
complete - EIT					
16.0 Nos O.V. T.M.B.D. - (22)					
@ 436.40 / each - Rs.					6982.00
(33) 70 P/W & laying cement					
Concrete wearing course					
M30 - EIT.					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
11.31 m ² O.V.T.MBP - (23)				
		@ 14882.17/m ²	RS.	168337.00
(34) 71 p/v & laying PCC M30				
grade approach slab				
- EIT.				
14.07 m ² O.V.T.MBP - (25)				
		@ 12094.52/m ²	RS.	170170.00
(35) 72 p/v PCC M15 levelling				
course - EIT				
7.04 m ² O.V.T.MBP - (22)				
		@ 6985.39/m ²	RS.	49177.00
(36) 73 EIT in excavation				
for found - EIT.				
316.59 m ² O.V.T.MBP - (18)				
		@ 297.56/m ²	RS.	94205.00
(37) 75 p/v PCC M15 in				
found - EIT				
10.37 m ² O.V.T.MBP - (18)				
		@ 6485.06/m ²	RS.	71141.00
(38) 76 p/v PCC M20 in				
found - EIT				
66.76 m ² O.V.T.MBP - (18)				
		@ 7083.80/m ²	RS.	472914.00
			RS.	15028852.00
Add 12% GST (A)			RS.	1803462.00
Add 1% L.C.ESS (A)			RS.	150289.00
			C.O. M.	16982603.00

Continuation

