

जागृत्या ग्राहकहरू तौ बिश्वानुपुर पासवानतौ

M/R-3054

Schedule XLV-Form No. 134

Executive Engineer

DIVISION

R.W.D. Works Division

Biraul (Darbhangra)

गावराबावुराम.

SUB-DIVISION

Ag.No:- 25/M.B.D/2024-25

MB.No:-> 1401

MEASUREMENT BOOK

हक्राम - गावराबावुराम - धारबावुराम.

FIRST AND FINAL BILL

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of WORK:- construction of Road					
with maintenance Eadm Jaghga					
Bhathi to Vishanpur paswan Tola.					
Name of Agency - Akram Javed					
ATPO - Bauram P.S - Jamalpur					
DIST - Dargahga.					
Agreement No - 25/MBD/2024-25					
Agreement Amount - 30259388 = 00					
Date of Start - 31/07/2024					

Date of completion - 30/07/2025
(As per Agreement)

Actual date of completion 20-12-2024

Record Measurement

Item No 1/1

1. construction of embankment

with material obtained from borrow

pits — do — do — all comp Job.

$2 \times 3 \times 30 \times 0.90 \times 0.20 = 32.4 \text{ m}^3$

$2 \times 5 \times 30 \times 0.90 \times 0.20 = 54 \text{ m}^3$

$2 \times 6 \times 30 \times 0.90 \times 0.20 = 64.8 \text{ m}^3$

$2 \times 2 \times 30 \times 0.90 \times 0.20 = 21.6 \text{ m}^3$

$2 \times 2 \times 10 \times 0.90 \times 0.20 = 7.2 \text{ m}^3$

Total Qty = 180 m^3

Continuation

Abstract of cost

7

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Item No - 1/1					
					construction of embankment
					with material obtained
					from borrow pits — do —
					do — all comp Job.
P-1	Qty = 72				
	188 M ³				
lead-100M	@ RS = 72/M ³				257.97/M ³
					RS = 18573.84
					18574.00
Item No - 2/2					
					construction of embankment
					with material obtained
					from borrow pits — do —
					do — all comp Job.
P-2	Qty = 108				
	M ³				
lead upto 100 M					
	@ RS = 185.28/M ³				RS = 20010.24
					20010.00
Item No - 3/4					
					construction of dry lean
					cement concrete sub base
					— do — do — all comp Job.
P-200,3	Qty = 29.18				
	M ³				
	@ RS = 6571.93/M ³				RS = 191768.92
					191769.00
Item No - 3/5					
					construction of panel concrete
					pavement M30 — do — do
					all comp Job.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Rs. 2936822.87
					Rs. 2930146.00
Add G.S.T. @ 18% =					Rs. 527426.00
Add L.C. @ 10% =					Rs. 29301.00
Add S.F. =					Rs. 34701.00
					Rs. 3521574.00
less for below @ 17% =					Rs. 598668.00
					Rs. 2922906.00

Jaipur
20-12-2024
J.E.

Shiv
22/12/2024
AE

MATERIAL STATEMENT

E/W = 289.03 m³

Stone Chips (40mm) = 26.26 m³

↓ (20mm) = 127.83 m³

(10mm) = 85.22 m³

Coarse sand = 119.65 m³

Continuation

Jaipur
20-12-2024
J.E.

Shiv
22/12/2024
AE