

SUPAUL PIPTA ROAD NEAR CIRCUIT HOUSE
TO HARIBALABH YADAV KE GHAR.

Schedule XLV Form No. 134.

PKG NO - MMWSY NDB BRRP-665-SUPAUL2.

Head - (MMWSY NDB - BRICK - 1.)

DIVISION

Supaul

SUB-DIVISION

Measurement Book

1729
30-10-24

M/S THAKUR CONSTRUCTION.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st or A/c Bill					
Name of Work:- Construction of Road					
from Supaul Pipra Road, near Circuit house To Haribabhi Yadav ke ghar Tak, under MMGSY (Awseesh NDB)					
Name of Agency:- M/s Thakur Construction					
Agreement NO:- 02/SBP/2024-25					
Date of Start:- 08.08.2024					
Date of completion:- 07.08.2025.					
Date of Record Measurement					
1. P/L of Fixing of Working bench mark and Reference Pillars — 2 — 2/11.					
(i) Benchmark Pillars — 2 NH					
(ii) Reference Pillars — 5 NH					
2. clearing and Grubbing Road Land 2/11.					
10 NH X 2 X 30.0M X 3.50M — 2100.0M ²					
10 NH X 2 X 30.0M X 3.50M — 2100.0M ²					
10 NH X 2 X 30.0M X 3.50M — 2100.0M ²					
6 NH X 2 X 30.0M X 3.50M — 1260.0M ²					
1 NH X 2 X 20.0M X 3.50M — 140.0M ²					
T —					7700.0M ²
Qty —					0.77 Hed.

1st on A/c Bill
ABSTRACT⁹ of COST
 Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of Road from Supaul Pipra Road, near Circuit House To Haribalabh yadar ke ghar Tak under M.M.G.Sy (Awesh NDB)					
Name of Agency:- M/s Thakur Const.					
Agreement No:- 02/SBD/2024-25					
Date of start:- 08.08.2024					
Date of completion:- 07.08.2025					
<u>Item of work</u>					
(1) P/v and fixing of Working - do B/L					
1) Bench mark Pillars					
Qty - 2 Nos V.P-1					
(ii) Reference Pillar					
5 Nos V.P-1					
@Rs-5424.61/NH-B-10849=00					
@Rs-2516.24/No-B-12581=00					
(2) cleaning and Grubbing Road - do B/L					
2) Qty - 10.77 Hect. V.P-1					
@Rs-75573.34/Ha B-58191=00					
(3) P/v Box cutting - do B/L					
3) Qty - 103.82 M ³ V.P-2.					
@Rs-103.96/M ³ B-10793=00					
(4) Const. of embankment - Roadway.					
4) cutting - do - B/L.					
62.29 M ³ V.P-2.					
@Rs-81.26/M ³ B-5062=00					
C.O=97476=00					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Rs	85,46,405=
(19) Plv and fixing of typical masonry information Sign Board do. B.I.					
Qty. 2 NH		V.P-7.			
		@ B-11883.57/N.B-23767=			00
				T=	85,70,172=
Add- GST 18%				P5(+)	15,42,631=
Add- L.C. 1%				P5(+)	85702=
Add- S.F.V.P.B.				P5(+)	1,17,678=
				Total=	1,03,61,83=
Below AS Per Agg 16.25%				(-) P5	16,76,380=
				Total=	86,39,803=

LSD

14.02.2025

AE

15/2/25