

Dih - Dharhara R.Eo Road (Shiv chauraha) to
Raghurua Grah Pasi Tola

Schedule XLV-Form No. 134

शिवचौराहा
DIVISION

राघुरा
SUB-DIVISION

Mamish Vinod Singh Construction

MEASUREMENT BOOK

1698

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
i) Lead for 1000 m					
Qty = 453.28 m ³ vide TMB P.No. 3					
@ 260.98				Rs =	118297 ⁰⁰
ii) Lead for 100 M					
Qty = 1813.12 m ³ item No - 4(ii)					
P.No - 3					
@ 188.25				Rs =	341392 ⁰⁰
5) construction of sub-r					
4 earthwork Mould					
Qty = 1906.5 m ³ item No 5					
P.No - 3					
Qty = 220.92 m ³ item No 2					
Qty = 2127.42 P.No - 5					
@ 264.51				Rs =	562724 ⁰⁰
6) construction of G.S.B					
with well graded					
Qty = 803.55 m ³ vide item No 1					
P.No - 4					
@ 3169.71				Rs =	2547020 ⁰⁰
7) Providing, laying					
6) & setting W.B.M G.III					
Qty = 323.4 m ³ item No - 1					
P.No - 5					
@ 492609				Rs =	1593097 ⁰⁰
				Rs =	5247546 ⁰⁰
Add G.S.T 18% (+)					944558 ⁰⁰
Add L.C 1% (+)					52475 ⁰⁰
Continuation					
S.F (+)					129639 ⁰⁰
					6374209 ⁰⁰

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	RS =	63,74,209.20
28.0% below as per Agr (-)					17,84,779.20
					45,89,430.00
Panik 08/02/2025 J.F			UNIT AROUND Chin 08/02/2025		19,40,486.00
				AE	26,48,994.00
Material Statement					
Soil = $4393.82 @ 3525 = 154882$					
W.S.B = $803.55 m^3$					
Metal 53 to 9.5					
$482.13 @ 931.75 = 449224.20$					
9.5 to 2.36					
$192.85 @ 429.97 = 82920.00$					
Sand $289.97 @ 502.80 = 145448.20$					
W.B.M W-III = $323.4 m^3$					
Metal 53 to 2.36 $391.31 @ 1100.04 RS = 430457.20$					
Screen 77.61 @ 429.97 RS = 33372.00					
RS = 1296304					
S.F = $1296304 \times 10\% = 129630$					

Continuation