

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल- डुमराँव।

पत्रांक:- 231, डुमराँव /

दिनांक:- 03/03/2025

प्रेषक ,
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल ,डुमराँव।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी-साह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बुद्ध मार्ग, पटना


विषय :- NEW MR 3054(बिहार ग्रामीण पथ अनुरक्षण निती-2018) योजनान्तर्गत राषि की अधियाचना के संबंध में।

महाषय ,
उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अंतर्गत NEW MR 3054 मरम्मति (बिहार ग्रामीण पथ अनुरक्षण निती-2018) अन्तर्गत कराये गये कार्यों के भुगतान हेतु राषि की आवश्यकता है जिसका अधियाचना प्रपत्र के साथ संलग्न कर भेजा जा रहा है।


अतः अनुरोध है कि अधियाचित राषि उपलब्ध कराने की कृपा की जाए ताकि संवेदक द्वारा कराये गये कार्यों का भुगतान किया जा सके।

अनु०:- यथोक्त।

विष्वासभाजन


03/03/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल डुमराँव।

 03/03/25

Requisition Format for Scheme Head- MR (3054) Under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division:- RWD, Works Division, Dumraon.

St. No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA Letter No & Date)	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No/Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen (in mm)	Value of Bitumen content in Percentage	Previous Total Amount Alloted (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in lakh)	Remarks
					Length (in KM)	Amount (In Lakh)	Initial Rectification With Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	RN/BU/ DUM/24/ 0003	PARAKORE- BELAHARI	10402002042	6120/04.12.2023	0.880	42.121	31.17444	6.6348	08 MBD/2024- 25/27.09.2024	26.06.2025	06.12.2024	2956	25	5.06	28.49198	28.49198	2.25487	2nd & final Bill
	RN/BU/ DUM/24/ 0003	Kesadh Nahar Dangoli Pool Path via Pokhara Tola	NEA220001340	6120 /04.12.2023	3.830	169.368	107.74080	16.07460	08 MBD/2024- 25/27-09-2024	26.06.2025	Ongoing	3294	25	5.02	81.03306	81.03306	26.26194	2nd on Acc Bill

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2 Up-to-date Physical Progress has been Uploaded in MIS.

Sgt
29/7/25

03/03/25
03/03/25

**Executive Engineer,
Rural Works Department,
Works Division, Dumraon**

New Maintenance Policy 2018 Through CFMS

PIU:-RWD(W),Div:- Dumraon		Sanctione No. & Date with Amount (in Rs Lakh)		Amount Received (in Rs. Lacs)	Particulars
Sl No.	Name of Schemes	Letter No:- 07,	Dated:-22.01.2025	4111.46141	
1	Construction of Rural Roads under New Maintainance Policy 2018				Certified that out of Rs.4111.46141 lacs received during the years in favours of Ex-Engineer , RWD(W), Div -Dumraon, Bihar. A sum of Rs 4090.50025 lacs has been utilized for the purpose of New Maintainance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.20.96116 lacs remaining unutilized at the end of the period under.

Kinds of checks exercised :-

- 3. Physical Progress archived :-**

- (i) Construction of road works.
- (ii) Construction of CD works.

57+
09 27 25

D. K. W.
03/03/25
Executive Engineer
R.W.D Work Division
D. K. W.
03/03/25

Name of Road:- Kesadh Nahar - Dangoli Pool Path via Pokhara Tola, Name of Contractor:- Ramanand Rai

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	CATEGORY ROAD	IRI	Latitude	Longitude	Event	Y = 0 * X ^ 2 + 0.840 * X + 339.0 X = 3000 Y = 2858		
26/12/24	15:13:3	13	0.1	320	20.2	3200	3026	G	4.05	25.41554	84.24561	Normal			
26/12/24	15:13:3	13	0.1	310	20.2	3100	2942	G	3.95	25.41539	84.24653	Normal			
26/12/24	15:13:3	13	0.1	340	20.2	3400	3194	G	4.25	25.41492	84.24712	Curve			
26/12/24	15:13:38	13	0.1	300	30.3	3000	2858	G	3.85	25.41448	84.24779	Normal			
26/12/24	15:14:0	13	0.1	400	20.2	4000	3698	G	4.85	25.41414	84.24862	Normal	(R) RURAL ROAD		
26/12/24	15:14:14	13	0.1	380	20.2	3800	3530	G	4.65	25.41327	84.24867	Normal	Good	Average	Poor
26/12/24	15:14:14	13	0.1	350	20.2	3500	3278	G	4.35	25.41238	84.24882	Curve	<4000	4001-5000	>5001
26/12/24	15:15:0	13	0.1	390	20.2	3900	3614	G	4.75	25.41166	84.24887	Normal			
26/12/24	15:15:0	13	0.1	380	30.3	3800	3530	G	4.65	25.41134	84.24975	Curve			
26/12/24	15:15:24	13	0.1	380	30.3	3800	3530	G	4.65	25.41108	84.25066	Normal			
26/12/24	15:15:24	13	0.1	390	30.3	3900	3614	G	4.75	25.41104	84.25167	Culvert			
26/12/24	15:16:0	13	0.1	350	20.2	3500	3278	G	4.35	25.41087	84.25259	Normal			
26/12/24	15:17:10	13	0.1	330	20.2	3300	3110	G	4.15	25.41082	84.25342	Normal			
26/12/24	15:17:10	13	0.1	370	20.2	3700	3446	G	4.55	25.41075	84.25421	Normal			
26/12/24	15:17:45	13	0.1	380	30.3	3800	3530	G	4.65	25.41065	84.25517	Normal			
26/12/24	15:18:0	13	0.1	350	30.3	3500	3278	G	4.35	25.41059	84.2562	Normal			
26/12/24	15:18:0	13	0.1	390	30.3	3900	3614	G	4.75	25.41044	84.25721	Normal			
26/12/24	15:18:21	13	0.1	310	20.2	3100	2942	G	3.95	25.4103	84.25818	Normal			
26/12/24	15:18:21	13	0.1	350	20.2	3500	3278	G	4.35	25.41014	84.25916	Normal			
26/12/24	15:18:21	13	0.1	320	20.2	3200	3026	G	4.05	25.40999	84.26012	Normal			
26/12/24	15:18:56	13	0.1	300	20.2	3000	2858	G	3.85	25.40985	84.26116	Normal			
Total IRI							69174								
Avg IRI value							3294								


[Signature]
27/12/24
SR

[Signature]
27/12/24
SR

[Signature]
27/12/24
SR

File :C:\Users\DELL\Desktop\STECO\Ramanand Rai\Deharapul pokhra tola\Kesath Nahr Dangoli pool.xlsx

Name of Customer :Ramanand Rai, Name of Work/ Road :Kesadh Nahar - Dangoli Pool path via Pokhara Tola.



SJS
27/12/2020
SR

Sumit
27/12/2020
SR

SR
28/12/2020
SR

ਮੇਰਾ ਨਾਮ ਹੈ ਜਿਸਦੀ ਖੋਜ ਪਤਾ ਲਗਾ
Schedule XLV-Form No. 134
ਦੀ 292131 ਨੰਬਰ

ਮਿਸਟਰ ਜਸਦੀਪ

ਓ.ਟੀ.ਬੀ

130541 HED M.R.

2018

DIVISION

SUB-DIVISION

WEASURMENT BOOK

ਮੇਰਾ ਨਾਮ ਹੈ 21111000121

11289

Name for work 1st on A/A Bill

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Keshab Na-					
bat to Dargauli Pori/rd					
Pachra Gola.					
Scheme:- MR (New 2018)					
Agency:- Ramnandan Pri. A					
Bharani, Ghazipur, G.P.					
Agreement No:- 08 MBD/2023-24					
Date of start:- 27.09.2024					
Date of completion:- 26.06.24					
1) Clearing and grubbing					
road land (By manual					
means) including - do					
	10	30.0	2	1.00	= 600.00m ²
	12	30.0	2	1.00	= 720.00m ²
	11	30.0	2	1.00	= 660.00m ²
	10	30.0	2	1.00	= 600.00m ²
	12	30.0	2	1.00	= 720.00m ²
	Total				3300.00m ²
	= 0.33 Hec.				
2) Scarifying the existing					
bituminous surface road					
surface to depth - do					
	5	25.0	2	2.50	= 312.50m ²
	2	15.0	2	2.25	= 67.50m ²

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Providing and laying 100 mm concrete surface approx.					
66.78 m ² vide TMB, P-20					
(Unit: 0.57 m ²) @ 139.16/m ² ₹					9151.00
(23) Laying first class bedded size of well compacted soil					
7.50 m ³ vide TMB, P-19					
@ 535.44/m ³ ₹					4091.00
(24) Providing and laying R.C. pipe for outlets of fields					
(a) 1000 mm Ø pipe.					
7.50 Rm. vide TMB, P-15					
@ 7198.37/Rm. ₹					53988.00
(b) 600 mm Ø pipe.					
15.00 Rm. vide TMB, P-15					
@ 3258.72/Rm. ₹					48881.00
(c) 300 mm Ø pipe.					
50.00 Rm. vide TMB, P-19					
@ 2606.97/Rm. ₹					130349.00
Total: ₹					8936398.00
Add GST @ 18%: ₹					1608552.00
Add L.C @ 1%: ₹					89364.00
Add c. for					99980.00
Total: ₹					10733796.00
Less Agreement rate @ 0.44%: ₹					4299.00
Total: ₹					10729500.00
Less previous paid bill: ₹					8103306.00
Total: ₹					26,26,194.00

Continuation