

SADIQUE ALAM

Deghariga Rd. to Mirchan Tola

(MH54-57)

Schedule XLV-Form No. 134

RINDI WORKS

DIVISION

KISHAN GANJ-1

R.INDI WORKS

SUB-DIVISION

KOCHHADITARAN

**MEASUREMENT BOOK**

SADIK ALAM BNO - 2059

| Particulars                                                                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                 | No.                           | L. | B. | D. |                  |
| <del>3rd year Bill</del>                                                        |                               |    |    |    |                  |
| 3rd years maintenance Bill                                                      |                               |    |    |    |                  |
| Name of work - maintenance of Road                                              |                               |    |    |    |                  |
| from Dogharia Road to Mirchan Tola                                              |                               |    |    |    |                  |
| under MMBSY (ST)                                                                |                               |    |    |    |                  |
| Agency - Sadik Alam Kishanganj                                                  |                               |    |    |    |                  |
| Agreement No - 91/MMBSY/SBD/2019-20                                             |                               |    |    |    |                  |
| date of commencement - 27-01-2020                                               |                               |    |    |    |                  |
| date of completion - 26-01-2021                                                 |                               |    |    |    |                  |
| 1) Restoration of Rain                                                          |                               |    |    |    |                  |
| cuts with soil - all complete                                                   |                               |    |    |    |                  |
| $74 \times 3.90 \times 0.90 \times 0.300 = 77.92 \text{ m}^3$                   |                               |    |    |    |                  |
| $77.92 \text{ m}^3 @ \text{RS } 379 = 59/\text{m}^3 \text{ RS } 29578 = \infty$ |                               |    |    |    |                  |
| 2) Stripping Excess soil                                                        |                               |    |    |    |                  |
| from the shoulder - - -                                                         |                               |    |    |    |                  |
| all complete                                                                    |                               |    |    |    |                  |
| $89 \times 5.70 \times 1.10 = 558.03 \text{ m}^2$                               |                               |    |    |    |                  |
| $558.03 \text{ m}^2 @ \text{RS } 56 = 81/\text{m}^2 \text{ RS } 31702 = \infty$ |                               |    |    |    |                  |
| 3) Repair of pot holes with                                                     |                               |    |    |    |                  |
| 75mm WBM - all complete                                                         |                               |    |    |    |                  |
| $8 \times 3.0 \times 1.50 = 36.0 \text{ m}^2$                                   |                               |    |    |    |                  |
| $5 \times 2.50 \times 0.80 = 10.0 \text{ m}^2$                                  |                               |    |    |    |                  |
| $5 \times 1.50 \times 3.75 = 28.13 \text{ m}^2$                                 |                               |    |    |    |                  |
| $2 \times 2.0 \times 0.80 = 3.20 \text{ m}^2$                                   |                               |    |    |    |                  |
| $77.33 \text{ m}^2$                                                             |                               |    |    |    |                  |
| $77.33 \text{ m}^2 @ \text{RS } 362 = 22/\text{m}^2 \text{ RS } 28010 = \infty$ |                               |    |    |    |                  |
| c.o RS 89 290 = $\infty$                                                        |                               |    |    |    |                  |

Continuation

| Particulars                                    | Details of actual measurement |       |        |    | Contents of area    |
|------------------------------------------------|-------------------------------|-------|--------|----|---------------------|
|                                                | No.                           | L.    | B.     | D. |                     |
|                                                |                               |       | B.F.RS |    | 110 458=00          |
| (10) painting on parapet wall                  |                               |       |        |    |                     |
| --- all complete                               |                               |       |        |    |                     |
| Top                                            | 4x2x                          | 6.150 | x0.400 | =  | 19.68m <sup>2</sup> |
| Side                                           | 4x4x                          | 6.150 | x0.600 | =  | 59.04m <sup>2</sup> |
| Front                                          | 4x4x                          | 0.400 | x0.600 | =  | 3.84m <sup>2</sup>  |
|                                                |                               |       |        |    | 82.56m <sup>2</sup> |
| 82.56m <sup>2</sup> @ RS 95=63/m <sup>2</sup>  |                               |       | RS     |    | 7895=00             |
| (11) Road marking on BT surface                |                               |       |        |    |                     |
| --- all complete                               |                               |       |        |    |                     |
| 2x10x30.0x0.100                                |                               |       |        | =  | 60.0m <sup>2</sup>  |
| 2x10x30.0x0.100                                |                               |       |        | =  | 60.0m <sup>2</sup>  |
| 2x10x30.0x0.100                                |                               |       |        | =  | 60.0m <sup>2</sup>  |
| 2x6x30.0x0.100                                 |                               |       |        | =  | 36.0m <sup>2</sup>  |
| 2x1x20.0x0.100                                 |                               |       |        | =  | 4.0m <sup>2</sup>   |
|                                                |                               |       |        |    | 220.0m <sup>2</sup> |
| 220.0m <sup>2</sup> @ RS 735=40/m <sup>2</sup> |                               |       | RS     |    | 161788=00           |
| (12) Road marking on CC portion                |                               |       |        |    |                     |
| --- all complete                               |                               |       |        |    |                     |
| 2x10x30.0x0.100                                |                               |       |        | =  | 60.0m <sup>2</sup>  |
| 2x1x20.0x0.100                                 |                               |       |        | =  | 4.0m <sup>2</sup>   |
|                                                |                               |       |        |    | 64.0m <sup>2</sup>  |
| 64.0m <sup>2</sup> @ RS 820=58/m <sup>2</sup>  |                               |       | RS     |    | 52517=00            |
|                                                |                               |       | RS     |    | 332658=00           |
| less 0.21% below RS per Agreement              |                               |       |        |    | 699=00              |
|                                                |                               |       | RS     |    | 331959=00           |
| III signed                                     |                               |       |        |    |                     |
| 17.02.2024                                     |                               |       |        |    |                     |
| JE                                             |                               |       |        |    |                     |

Continuation