

HL Bridge is 4th km of Kargelpur
to Khamuli Road over Mangi Dhar.

Schedule XLV-Form No. 134

Seppal

DIVISION

4th km

MB MB-1677

Nimrali

SUB-DIVISION

MEASUREMENT BOOK

NKSP Private Limited -

Sch. XLV—Form No. 134

Name of Agency :- MKBP Infra
DVT LTD.

Date of Start :- 22-12-2023.

Date of Completion :- 21-12-2024.

Actual Date of Completion :-

Referral entry:

measurement - 1126

Scanned with Ca

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1/1 E/W in excavation for structure as per drawing with all					
Complete job					
Qty = 264.230 m ³ (vide TMBP-70)					
@ 507.12/m ³					
(3 to 6 m depth) = 134008.00					
Qty = 664.24 m ³ (vide TMBP-70)					
@ 427.09/m ³					
= 283710.00					

2/2 PCC & laying RCC m-15 for levelling course					
Qty = 12.780 m ³ (vide TMBP-70)					
@ 8341.31					
= 106601.00					
3/3 PCC m-30 grade in pile cap as per drawing & spec.					
Specification					
Qty = 305.69 m ³ (vide TMBP-71)					
@ 9048.91/m ³					
= 2765550.00					
4/4 Based on in situ m-35 PCC					

Continuation

C/O → 32,89,869.00

B/b - 32,89,864.00

79

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Grade Pile - with all complete job					
Qty = 452.00m (vide TMBP-72)					
@ 27352.00					
= 1,23,65,698.00					
S/S S.F. & P. MSD Bar P reinforcement in panel on with all complete job					
Qty = 69.608 MT (vide TMBP-73)					
@ 80140.22					
= 55,78,400.00					
6/6 P/O RCC grade m-30 in substructure as per DWG & complete specification					
i) up to 5m height					
Qty = 163.83 m ³ (vide TMB-74)					
@ 9416.90/m ³					
= 154,27,71.00					
ii) up to 5 to 10m.					
Qty = 12.36 m ³ (vide TMBP-74)					
@ 9517.62					
= 117,638.00					
7/8 Supply fitting & placing of 1450 Bar reinforcement in substructure.					

Continuation

C/o → 2,28,94,376.00

