

2nd on A/C Bill

11

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
N/W :-	Const. of Road from				
	Canal Road 36 to SH-91,				
Total length :-	3.031 KM				
Block :-	Basantpur (Supaul).				
Scheme :-	MMGSY(AWSESH) NDB-2023-24				
Package NO :-	BRP2-334-Virpur.				
Agency :-	Alok Kumar Singh.				
Agreement NO :-	08 S.B.D/M.MGSY(AWSESH)				
	NDB/2024-2025.				
Date of start :-	14/10/2024				
Date of completion :-	13/10/2025.				
Current measurement :-	Nil.				

OK
16/06/2025

OK
16/06/25
DC

2nd on A/C Bill

ABSTRACT OF COST

(1) Fixing of numbering :-

(i) Benchmark/pillars etc
do - do - all -

Q.V.T.M.B.P-(I) = 4 Nos

@ Rs = 5588.74/each = 22355 = 00

(ii) Reference pillars etc

Q.V.T.M.B.P-(II) = 12 Nos

@ Rs = 2598.66/each = Rs = 31184 = 00

Total Rs = 53539 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2) Clearing and grubbing road, local etc - do - do -					
Q.V.T.M.B.P - (2)					= 1.9992 hect.
② RS = 75573.34/11 hect =					1510862.00
3) Const. of embankment with material obtained from borrow pits upto 100 m etc - do -					
Q.V.T.M.B.P - (4)					= 2630.570 M ³
③ RS = 195.89/M ³ =					515302.00
4) Const. of subgrade and earthen shoulders etc - do -					
Q.V.T.M.B.P - (5)					= 7439.890 M ³
Q.V.T.M.B.P - (7)					= 257.090 M ³
Total Qty =					7696.920 M ³
④ RS = 264.42/M ³ — RS =					2035220.00
5) Const. of G.S.B-II material etc - do - do - all.					
Q.V.T.M.B.P - (6)					= 2360.002 M ³
⑤ RS = 3829.80/M ³ — RS =					9038355.00
6) Const. of W.B.M-Cr-III material etc - do - do -					
Q.V.T.M.B.P - (8)					= 819.836 M ³
⑥ RS = 6399.06/M ³ — RS =					5246130.00

Continuation

Total Amount = 17039682.00

Continuation