

3rd year maint. Bill

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maint. OF Road					
from mairwa Nautan Path TO					
Ramp up under mmwy (e)					
Agency = Anand mishra const.					
Agg. No.= 150/130/mmwy WB/20-2024					
Date of start = 16/03/2020					
Date of compln = 15/03/2021					
Actual date of compln = 27/12/2020					
Date of measurement = 20/01/2025					

① Restoration of Rainwater

Berms with Soil -

$10 \times 7.50 \times 1.30 \times 0.30 = 29.25 \text{ m}^3$
$7 \times 4.20 \times 1.25 \times 0.30 = 11.03 \text{ m}^3$
$9 \times 6.50 \times 1.20 \times 0.30 = 21.06 \text{ m}^3$
$8 \times 5.50 \times 1.25 \times 0.30 = 16.50 \text{ m}^3$
$10 \times 6.40 \times 1.30 \times 0.30 = 24.96 \text{ m}^3$
$9 \times 4.60 \times 1.20 \times 0.30 = 14.90 \text{ m}^3$
$6 \times 2.00 \times 1.15 \times 0.30 = 4.14 \text{ m}^3$
Qty = 121.84 m^3

② making up of Berms

Shoulder, Stripping, Excess soil -

$4 \times 3.20 \times 1.25 = 16.00 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) maint. of cld work (Slab culverts)					
Qty = 3.00 NUS					Circle Pg. 12.
@ 2291.44 /NUS					Rs = 6874 = w
(8) maint. of Road signs-					
Qty = 0.260 km					Circle Pg. 12
@ 1066.50 /km					Rs = 277 = w
(9) maint. of 200m and 1km stones -					
Qty = 0.310 km					Circle Pg. 12
@ 640.67 /km					Rs = 199 = w
(10) cutting of Branches of Trees -					
Qty = 2.00 NUS					Circle Pg. 12
@ 105.39 /NUS					Rs = 211 = w
(11) cutting of shrubs from Roadways.					
Qty = 10.00 NUS					Circle Pg. 12
@ 6.47 /NUS					Rs = 68 = w
(12) plv and laying road marking in BT + CC pm					
Qty = 345.00 m ²					Circle Pg. 13
@ 817.32 /m ²					Rs = 281,975 = w

Total Rs = 4,30,210 = w

Continuation

Continuation