

Ag No. 42/ MMU, NDB/SBD/2023-24

Schedule XLV-Form No. 134

Road from GILABADI SCHOOL TO GILABADI
MAONE HOTTA HUHA KA THAKUA CHOXXI ^{TRAK.}

DIVISION

Kishangari. 2

POTHIA

SUB-DIVISION

MM 654-NDB-BRICKS

MBNO - 17-55

MEASUREMENT BOOK

GAUTAM AGARWAL

4th and final bill

42

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
N/o:-	Construction of 8000					
	from bilabadi school					
	to bilabadi Baon					
	Hote hue Kathkua					
	chowk tak.					
Agency:-	Gramam Agrawal					
Agg.no:-	42/HMGSY/NDB/SBD					
	- 2023-24					
D.O.S:-	15/03/2024					
D.O.C:-	14/03/2025					
Revised Entry						
providing & laying filter media with granular crushed Agg. Behind Box						
E/I.						
1x2x7.50x0.60x1.00 =					9.00	
3x2x7.50x0.60x2.00 =					54.00	
Qty:-					63.00m ³	
Backfilling behind abutment						
E/I.						
In 1m x 1m single cell						
Excavation in wing wall =					14.69m ³	
Deduct filter media = (-)					9.00m ³	
Qty-					5.69m ³	
(A)						
In 2m x 2m single cell						
excavation in wing wall =					40.93m ³	
Deduct filter media = (-)					36.00m ³	
Qty-					4.93m ³	
(B)						
In 2m x 2m double cell						
Excavation in wing wall =					30.90m ³	
Deduct filter media = (-)					18.00m ³	
Qty-					12.90m ³	
(C)						

Continuation

Abstract of Cost

53

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w. Const. of road from Bilabadi school to Bilabadi bazar hote hue Kattkua chowk tak.					
Agency:-	Bhauram Aggarwal				
App. no:-	42/HMGISY/NDB/SBD				
	- 2023 - 24				
D.O.S:-	15/08/2024				
D.O.C:-	14/08/2025				
A.D.O.C:-	28/02/2025				
1/2) Setting out Construction of reference & working benchmark.					
Qty vide TMB Page-35			0.982 Km.		
@ Rs. 7056.30/Km.				Rs. 6929=00	
2/3) construction of reference pillar/Burjees					
Qty vide TMB Page-36			0.982 Km.		
@ Rs. 5369.09/mo.				Rs. 5273=00	
3/4) clearing & grubbing road land					
Qty vide TMB Page-36			0.683 Hct.		
@ Rs. 75573.34/Hct.				Rs. 51617=00	
4/5) Dismantling of existing structure					
Qty vide TMB Page-36			13.50 m ³		
@ Rs. 678.16/m ³				Rs. 9155=00	
5/6) Construction of embankment with material obtained from borrow pit 100m length					
				Rs. 2/1.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
36/40 P/V weepholes				E/1	
Qty. vide THB					
Page - 38			118.00 nos.		
@ Rs. 145.07/mo.				Rs. 17118 = 00	
37/42 P/R cement concrete					
NP ₃ pipe 300 mm dia.					
E/1					
Qty. vide THB					
Page - 45			37.50 m		
@ Rs. 932.18/m				Rs. 34957 = 00	
38/44 Planting of trees by the road side.					
Qty. vide THB					
Page - 52			78.00 nos.		
@ Rs. 1258.249/mo.				Rs. 98182 = 00	
Total				Rs. 103693.56 = 00	
Add 18% list				Rs. 18664.84 = 00	
Add 1% cess				Rs. 1036.94 = 00	
Add 10% S.F.				Rs. 15550.4 = 00	
Total				Rs. 124950.38 = 00	
less 0.04% as per App.				Rs. 501.4 = 00	
Total				Rs. 124900.40 = 00	
less previous pay.				Rs. 820.7492 = 00	
Total				Rs. 428254.8 = 00	
Continuation					