

MM55 (Anurag NDB)

RCD Road Baswaniya Nahar chaur To Kulki
Malaki Tola Tak,
Schedule XLV - Form No. 134

Executive Engineer

R.W.D. (W) Division

~~Mohini~~

DIVISION

Mohhan

SUB-DIVISION

MEASUREMENT BOOK

Printed At : Shiv Plastic, Muz.

MBND-7035

Paabhat Kumar

2nd on A/c bill

Schedule XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work: Constn of road
from Red road Baswariya Nalar
Chowk to Rulahi Nalahi Toh
under MNSY- NDB (Awsegh)
Agency - Prabhat Kumar
Agreement No- 07SBD/2024-25
Agreement value- 2,96,38,139=0
Constn cost - 2,64,91,643=0
Mainst. cost - 31,46,496=0
Date of work order- 31/08/2024
Date of completion- 30/08/2025

Record Entry

① Paving, laying, spreading
and compacting with
grade-3 (BT Portland)

$$3 \times 30 \times 3.75 \times 0.075 = 25.3125$$

$$1 \times 30 \times 3.75 \times 0.075 = 8.4375$$

$$2 \times 30 \times 3.75 \times 0.075 = 16.875$$

$$1 \times 26 \times 3.75 + 6.20 \times 3.75 \times 0.075 = 8.90625$$

$$2 \times 30 \times 3.75 \times 0.075 = 16.875$$

$$5 \times 30 \times 3.75 \times 0.075 = 42.1875$$

$$1 \times 25 \times 3.75 + 7.10 \times 3.75 \times 0.075 = 9.125$$

$$1 \times 30 \times 3.75 \times 0.075 = 8.4375$$

$$2 \times 30 \times 3.75 \times 0.075 = 16.875$$

$$3 \times 30 \times 3.75 \times 0.075 = 25.3125$$

$$1 \times 24 \times 3.75 + 6.60 \times 3.75 \times 0.075 = 8.4375$$

$$3 \times 30 \times 3.75 \times 0.075 = 25.3125$$

$$2 \times 30 \times 3.75 \times 0.075 = 16.875$$

$$5 \times 30 \times 3.75 \times 0.075 = 42.1875$$

$$1 \times 30 \times 3.75 \times 0.075 = 8.4375$$

$$279.609375$$

Continuation

C.E.-05 Patna (Bihar) Letter No. _____ /Dated _____

S.B.D. No. :- 07/2024-25

Name Of Contractor - Prabhat Kumar,
At- Katkariya, P.S- Kalyanpur,
Dist- East Champaran

Name of Work - MMGSY(AWSESH)-NDB-BRRP2-738-MOTIHARI
Under MMGSY(AWSESH) (1. RCD Road Rulahi
Bazar Via Mushar Toli Se To Dharmua Yada
Tola Tak Ward No 6 2. RCD Road Baswariya
Nahar Chowk To Rulahi Malahi Tola Tak)

Construction Cost - Rs. 50118868.00 (Five crore one lakh eighteen
thousand eight hundred sixty eight only)

Maintenance Cost - Rs. 5733574.00 (Fifty seven lakh thirty three
thousand five hundred seventy four only)

Agreement Value - Rs 55852442.00 (Five Crore fifty eight lakh fifty
two thousand four hundred forty two only)

Performance Security - S.B.D. F.D(1) Rs 11,21,000 + (2) 2,95,000 ~
= 14,16,000 ~ (Fourteen Lacs sixteen
thousand) only.

Rate - 0.11 % Below.....

Date of Work Order - 31-08-2024

Item of Work - 1 to 80

Contract Date of Completion - 30.08-2025

Prabhat Kumar

Executive Engineer
R.W.D. (W) Division
Motihari
31/08/24



बिहार BIHAR
मोतिहारी, पूर्वी चम्पारण
मोतिहारी
23 AUG 2024
मुख्य अभियंता पदाधिकारी
मुख्य अभियंता, मोतिहारी

प्रभत कुमार विलासपुर देहात/वार्ड/ग्राम पंचायत/मोतिहारी
दिनांक पर दिए हुए प्रमाण (1000)

कृष्णा कुमार श्रीवास्तव
मुद्रांक विक्रेता
मोतिहारी न्यायालय, मोतिहारी
L.N.-79/81

Agreement

Agreement No:- 0758D/2024-25

This agreement, made on 31st between
Executive Engineer, Rural Works Department, Works Division, Motihari, of one
part and Prabhat Kumar, Vill- Kathariya, P.S. Kalyanpur, Dist- East
Champaran the hereinafter called the Contractor the other part.

Where as the Employer is desirous that the Contractor execute
MMGSY(AWSESH)-NDB-BRRP2-738-MOTIHARI Under MMGSY(AWSESH)
in Motihari Division.

Employer has accepted the Bid by the Contractor for the execution and
completion of such works and the remedying of any defects therein, at a cost of
Total Agreement amount Rupees 55852442.00 (Five Crore fifty eight lakh fifty two
thousand four hundred forty two only)

Prabhat Kumar

Signature

31/8/24
Executive Engineer
R.W.D. (W) Division
Motihari
31/08/24