

2nd on A/C bill

12

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of road & old work of road from Choran to Diring to Paswan tola under mms Y (Awasel) ND B at block Harnaul, N/Agency - m/s Kumar Construction (Prop-Suresh Kumar)					
Agg. NO - 03/SB/2024-25					
Date of start - 28.09.2024					
Date of completion - 27.09.2025					
Date of measurement - 08.03.2025					

Item of works					
① Construction of granule sub-base by partially coarse graded material for C.C. Pavement Portion					
10 x 30.00 m x 3.75 m x 0.10 m	2112.50				m ³
for approach -					
1 x 8.20 m x $\frac{(2.50m + 2.10m)}{2}$ x 0.10 m					
1 x 6.60 m x $\frac{(1.70m + 1.60m)}{2}$ x 0.10 m					= 1.88 m ³
1 x 4.70 m x $\frac{(3.00m + 5.00m)}{2}$ x 0.10 m					= 1.08 m ³
					0.10 m = 1.88 m ³
1 x 4.40 m x $\frac{(6.70m + 3.50m)}{2}$ x 0.10 m					
					= 2.24 m ³

Continuation

Total = 119.58 m³

20.00 m, vide TMBB - 16		
(WB) 7556 = 96/m-B	1,51,139 =	
	Total B1,06,11,082 =	
Addy GST @ 18% —	+ B	19,09,995 =
Addy L.C. @ 1% —	+ B	1,06,11,000 =
Addy S.P. —	+ B	2,21,582 =
	Total = B	1,28,49,070 =
Less Provision		
Less 11.02% (below)	(-) B	14,15,968 =
		Rs. 1,14,33,102
Less Provision Payment (-)	B	29,94,000 =
Net payable Amount =	B	84,39,102 =
(Rupees Eighty-four lakh,		

DAD
C29
Hwy
10.6375