

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Const. of road from					
	1046-	Charbatia	To	Lagunaha	
Scheme:- MMHSY					
Agency:- Arbind Kr. Singh					
Agg. No:-					
Date of Start:-					
Date of Completion:-					

Record Entry					
1.	clearing and grubbing				
	road land - do -				
	2 X 2	3 X 30.00	X 1.125 =	1890.00m ²	
	2 X 24	1 X 30.00	X 1.125 =	1620.00m ²	
	2 X 16	X 30.00	X 1.125 =	1080.00m ²	
	2 X 21	X 30.00	X 1.125 =	1417.50m ²	
	2 X 31	X 30.00	X 1.125 =	2092.50m ²	
	2 X 1	X 10.00	X 1.125 =	22.50m ²	
				8122.50m ²	
				Qty = $\frac{8122.50}{10000}$	= 0.812 Ha.
2.	prov. & fixing of MMHSY				
	sign board - do -			= 2 No.	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/2). Excavation for roadway for Boxcutting do-					
15.00 m ³ vide T.M.B P (2)					
@ RS. 95.96/m ³					RS. 1439.00
(5/3). Const. of embankment with approved mat. do-					
9.00 m ³ vide T.M.B P (2)					
@ RS. 75.44/m ³					RS. 679.00
(6/6). Const. of G.S.B or I do-					
21.58 m ³ vide T.M.B P (3)					
@ RS. 2935.488/m ³					RS. 63201.00
(7/5). Const. of G.S.B or II do-					
147.389 m ³ vide T.M.B P (4)					
@ RS. 2447.25/m ³					RS. 360698.00
(8/8). Const. of W.B.M Gr. III do-					
858.921 m ³ vide T.M.B P (6)					
@ RS. 4947.78/m ³					RS. 4249752.00
					RS. 4886424.00
Add Less 1%.					RS. 48864.00
Add S. fee					RS. 131577.00
					RS. 5066865.00
Add GST 18%					RS. 912036.00
					RS. 5978901.00
Less 23.07% below					RS. 1379332.00
					RS. 4599569.00

J.E. 02/03/25

Continuation