

L042 to Chitabkale (mmvssy)sc

Schedule XLV-Form No. 134

Ajay kumar Singh DIVISION

Sheephath

SUB-DIVISION

Ag - 24 SRD/2024 - 25

1.551

Measurement Book

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Conter of are
	No.	L.	B.	D.	
N/W -	Const ⁿ - of road from				
	L042 to chitab kala.				
	under shergathi block.				
Agency -	Ajay Kumar Singh.				
	S/o suraj prasad Singh.				
	Road No. 9 Near Chandauti Block				
	Shushri Nagar west gaza, pincode 82				
Agreement No -	24/SBD/2024-25				
date of Agreement	25.11.2024.				
date of comp -					
date of entry -					
(1) Setting out pillar working					
Bench mark done -					
0.629 km					
(2) Length of reference pillar					
Burpees - do - do					
0.629 km					
(3) clearing and leveling					
road lands do - do.					
150 30 x 7.00 = 3150 m ²					
50 30 x 7.00 = 1050 m ²					
10 24m x 7.00 = 203 m ²					
4403 m ²					
8.4 0.440 Hect					
(W) kg					
27.11.2024					

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(A) 475 constn- ⁿ of embankment with approved material obtained from borrow pits - do - do. Attach for graph -					
Change Area	Mean	Length	Volume		
0.00	8.24	—	0.0	0.0	
60	8.32	8.28	60	= 496.80 m ³	
90	8.36	—	0.0	= 0.0	
150	8.42	8.39	60	503.40 m ³	
200	8.34	8.38	50	419.00 m ³	
250	8.32	8.33	50	416.50 m ³	
300	8.38	8.42	50	421.00 m ³	
400	8.42	8.40	50	420.00 m ³	
450	8.34	8.38	50	419.00 m ³	
500	8.38	8.36	50	418.00 m ³	
550	8.48	8.43	50	421.50 m ³	
600	8.52	8.50	50	425.00 m ³	
660	8.56	8.54	60	512.40 m ³	
			Total Qty =	5292.10 m ³	
Deduct sum	M.S	—	(-) 48.12 m ³		
WBM cum	—		(-) 180.45 m ³		
G.S.R -			(-) 534.96 m ³		
Sub grade			(-) 2136.89 m ³		
			Less dyt =	2900.42 m ³	
			Net Q.W =	2391.67 m ³	
(A) Lead up to 100 M =			717.50 m ³		
B Lead up to 1000 M =			1674.169 m ³		

30.12.2024

Continuation

1st on A/c Bill

8

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1)	Abstract of cost				
	setting out pillars & levels				
	Qty vide Tmp-1 item				
	no 1				
0.629	Km @ 5541.79/Km				3486 =
(2/2)	constn of network				
	Pillars/Burjeas & levels				
	Qty vide Tmp-1				
	item no. 2				
0.629	Km @ 3631.35/Km				2284 =
(3/3)	cleaning & Grubbing				
	Qty vide Tmp-1				
	item no. 3				
0.44	of cost @ 76926.08/Hect				33842 =
(4/4)	constn of embankment				
	with approved material.				
	Qty vide Tmp-2				
	item no. 4				
717.50	M ³ @ 259.69/M ³				186328 =
(5/5)	constn of embankment				
	with approved material.				
	Qty vide Tmp-2				
	item no. 4				
1674.169	M ³ @ 211.53/M ³				354135 =

Continuation T= 580680 =

Continuation