

Name of Work - **1st R/A B/M**
 Situation of work -
 Agency by which work is executed -
 Date of measurement.
 No. and date of agreement.
 (These four lines should be repeated and the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Name of work! —	Gorgamada Khara				
	R 20 road se Bajrangbali				
	St. Han Maheshpur Tanti				
	Lola Ramidas Tola Tak				
Agency —	Ajit Kumar				
Agreement No —	22 SBD/24-25				
Date Commencement —	24.10.24				
Date of completion —	23.10.2025				
(As per ag.)					
Agreement Value —					

Actual date of completion! —
 Work in progress

Record Entry				
①	Setting out			
	Pillar - do - do			
	Bench mark			
	Quantity = 2 NOS.			
	Reference pillar			
	Quantity = 4 NOS			
②				

(Continuation)

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(1) P/v and fixing of working BM (BM Pillar)					
Vide TMB Regn. No. (1) D.N. (1)					
Qty = 2 Nos.					
@ Rs. 4738.31/No.					
Rs. 9477 = ∞					
(2) Reference Pillar					
— do — do —					
Vide TMB Regn. No. (2) D.N. (2)					
Qty = 4 Nos.					
@ Rs. 2197.98/can					
Rs. 8798 = ∞					
(3) Construction of embankment with material — do — do —					
Vide TMB Regn. No. (3) Item No. (1)					
Qty = 273.44 cu					
@ Rs. 177.78/cu — Rs. 49501 = ∞					
(4)					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(4/a) C/P embankment with approved earthwork material do to —					
Vide TMB Page No. (2) Item No. (1)					
Qty = 540.31 m ³					
@ Rs. 261.18/m ³					
Rs. 88882.00					
(5/3) Clearing & Grubbing road Land —					
Vide TMB Page No. (2) S.N. (2)					
Qty = 0.332 Ha					
@ Rs. 76926.08/Ha					
Rs. 25537.00					
(6/10) C/P Subgrade and earthen shoulder					
Vide TMB Page No. (3) S.N. (2)					
Qty = 1485.00 m ³					
@ Rs. 264.72/m ³					
Rs. 393109.00					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(7/11) 40 GSD by P/A					210120
well graded material					
do do					
Vide TMB log No. (3) I.N. (1)					
Qty = 725.20 m ³					
(E/V) @ Rs. 3555.79/m ³					
Rs. 2578659=					
					223100
(8/12) P/V laying, spreading & compacting					
do do do					
(WBM Gr III)					
Vide TMBP- (4), I.N. (1)					
Qty = 233.72 m ³					
@ Rs. 5381.58/m ³					
Rs. 1327899=					
					235000
(9/20) P/V and fixing					
logs of MMSY					
Vide TMBP- (4), I.N. (2)					
Qty = 2108 @					
Rs. 11624.81/each					
Rs. 23250=					

(Continuation)

90-Rs. 4505114=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
		D/F	Rg	4505	114=00
Add 1% L. less			Rg	4505	1=00
Add 18% GST			Rg	810921	=00
Add SF			Rg	104734	=00
Total			Rg	5465820	=00
less as per agp (0.20% below BDD)			Rg	10932	=00
Total			Rg	5454888	=00

15/01/25
AE

Material Statement

① 2 1/2" - 2103.75 m ³
② 9.5 B = 725.20 m ³
53 - 9.5 mm = 438.75 m ³
9.5 - 2.36 mm = 175.50 m ³
2.36 mm below = 263.25 m ³
③ WBM 4r II - 233.72 m ³
53 - 22.4 mm = 282.80 m ³

Screening (Continuation)
Type (B) - 56.10 m³

15/01/25
AE