

1st on A/c Bill

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road—					Kateyya B. hore.
Road Sohmasiyya Bazar to 12029					
Via Bari Sujawal					
Date of Commencement—					18-09-2024
Date of Completion—					17-09-2025
Agency—					M/S. Maq. Ambey Construction
Agreement No—					08 H/80/2024-25
Below 0.27%					

Measurement

Q.1/1 Providing & fixing of working benchmark pillars 01 Nos per km & 04 Nos of Reference — — — — — 2.00
3.699 km

Q.2/2 Clearing and grubbing road land (By manual means) including uprooting — — — — — 2.15
 $2 \times 0.2 \times 30.00 \times 1.00 = 5520.00$
 $2 \times 1 \times 13.50 \times 1.00 = 27.00$
 5547.00
 $= 5547 / 10000 = 0.5547 \text{ Hect.}$

3rd and final Bill

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road :- Kateriya Shore Road Sohanariya Bazar to Izra via Bari Sugawal.					
Date of commencement of work :- 18/09/2024					
Date of completion of work - 17/09/25					
Agreement no - 08/MBD (MMUSVP) 2024-25					
Agency :- M/s Man Ambey Construction					
Below 0.274 of BOD rate.					
<u>Measurement</u>					
Qut (1/3) Cutting of trees including Cutting of trunks branches and removal of stumps.					
above 300mm to 600mm $\Rightarrow$ 2 No					
above 600mm to 900mm $\Rightarrow$ 1 No					
Qut (2/3) Dismantling of existing structures like Culverts bridges retaining wall.					
$2 \times 5.06 \times 1.54 \times 0.150 = 2.34 \text{ m}^3$					
$2 \times 6.30 \times 1.54 \times 0.150 = 2.91 \text{ m}^3$					
$\Rightarrow 5.25 \text{ m}^3$					
<u>Cal</u>					

Cal
20/02/26
NE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost.</u>					
Q(1) providing and fixing of working benchmarks pillars.					
vide page no - (20)					
3.699 cum @ 14288 = 294					
52855 = 52855					
⇒ 52855					
Q(2) clearing and grubbing Road land (By manual means)					
vide page no - (20)					
0.554 hect @ 71926 = 08					
= 49.617500					
Qty (3/3) Cutting of trees including cutting of trunks, branches					
vide page no - (20)					
2 No @ 362 = 67 ⇒ 725234					
1 No @ 631 = 45 ⇒ 631200					
Qty (4/6) Scratching Existing Bituminous surface to a depth of 150 mm					
vide page no - (20)					
3640.20 m ³ @ 15 = 26					
⇒ 55550200					
Qty (5/7) Construction of Subgrade and earthen shoulders					
vide page no - (20)					
1424.08 m ³ @ 264 = 72					
⇒ 37698200					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf	2036059	1 = ∞
Add 1% L. cess				203606	= ∞
Add S. Fee				160929	= ∞
			Total	20725126	= ∞
Add 18% GST				3730523	= ∞
				24455649	= ∞
less 0.27% below				66030	= ∞
				24389619	= ∞
				24389619	= ∞
less previous payment				20151446	= ∞
				₹ 4238173	= ∞
				DAO	
				CSP	
				(Signature)	28/2/25
				(Signature)	28/02/25