

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - repair of road from Gram Gulamiya to Vishambharg Dulchi Chapar High school via Dahan Gulamiya					
Agency - M/s Raj Construction					
Agreement No. - 8/2019-20.					
Date of start - 03.08.2019					
Actual Completion - 12.03.2021.					
Record Entry					
(1) Restoration of road cuts with soil -					

16	x	3.80	x	0.90	x	0.30	=	16.42
15	x	3.60	x	0.95	x	0.30	=	15.39
18	x	2.90	x	0.80	x	0.30	=	12.53
19	x	3.10	x	0.85	x	0.30	=	15.02
14	x	4.20	x	0.70	x	0.30	=	12.35
12	x	4.70	x	0.75	x	0.30	=	12.69
9	x	8.40	x	1.10	x	0.30	=	24.95
12	x	7.50	x	1.05	x	0.30	=	28.35
16	x	5.60	x	0.95	x	0.30	=	25.54
12	x	4.80	x	1.125	x	0.30	=	19.44
16	x	4.95	x	0.90	x	0.30	=	21.38
9	x	9.40	x	1.10	x	0.30	=	27.92
8	x	8.80	x	1.05	x	0.30	=	22.18
14	x	5.40	x	0.95	x	0.30	=	21.55
16	x	7.15	x	0.85	x	0.30	=	29.17

Total 304.88
Continuation 42

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/107) main of road signs - etc -					
6.00 km vide Page (57)					
at 1074.51/1 km				4	6442
10/107) for applying two coats water based paint					
294.00 m ² vide Page (57)					
at 103.06/m ²				4	30300 565
11/107) for laying of hot applied thermoplastic					
861.00 m ² vide Page (57)					
at 851.86/m ²				4	733400
12/117) main of road 1 km stone					
0.775 km vide Page (57)					
at 729.07/1 km				4	565
13/117) cutting of branches of trees					
26 nos vide Page (57)					
at 106.52/each				4	2220
					Rs. 1195874
Cess 0.11 in. below				4	1315
					Rs. 1194559

Atty
10/02/2021
SE

Continuation