

1st on A/c Bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work</u> - Construction of Road					
and CD work from Karniya					
Pitch road to Bhokiya Bhai teli					
under mmsy (NDB) Borecut					
Agency - M/s Adarsh Construction					
Lal Kothi, Muzimg					
Siwan (Bihar)					
Agreement no -					
Date of Commencement - 20/02/2019					
Date of Completion - 19/02/2020					
Date of measurement - 13/10/19 to					
14/01/20					
Date of entry - 14/01/2020					
<u>Record Measurement</u>					
① Providing and fixing					
of Working Bench mark					
pillar do do all					
Complete job = 01 Nos					
② Providing and fixing					
of Reference pillar do do 04 Nos					

Continuation

Chumar
13/10/19
or

5th year maintenance Bill

58.

Sch.XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-					
Road from Kanniya piteh Road					
To Bhothya Bheri Toli					
under mmGSY (NDB)					
Agency =	mls	Adarsh	Const.		
Agg. No. =	98	SBD/mmGSY(NDB)	2018-2019		
Date of start =	15/02/2019				
Date of compln =	14/02/2020				
Actual Date of compln =	08/02/2020				
① Restoration of Rainwater					
Burns with soil					

4x	4.60	x	1.15	x	0.30	=	6.35m ³
6x	4.70	x	1.25	x	0.30	=	10.58m ³
7x	3.90	x	1.20	x	0.30	=	9.83m ³
8x	7.30	x	1.15	x	0.30	=	20.15m ³
7x	7.20	x	1.10	x	0.30	=	16.63m ³
5x	5.60	x	1.20	x	0.30	=	10.08m ³
4x	3.50	x	1.25	x	0.30	=	5.25m ³
8x	5.00	x	1.20	x	0.30	=	14.40m ³
7x	6.60	x	1.15	x	0.30	=	15.94m ³
							Qty = 109.21m ³

②	making up of Burns/Shoulder						
	stripping Excess Soil						
	7x	7.70	x	1.25	=	67.38m ³	
	6x	8.20	x	1.20	=	59.04m ³	

Continuation

Continuation