

JHARKHAND

(MR-N/23-24/03)

Schedule XLV-Form No. 134

418 - JHARKHAND SONO ROAD TO RAMBA

Agreement n- 35/MRD/MR-N/23-24

DIVISION

SUB-DIVISION

BAL KRISHNA BHAROTIP GENIST. PVT. LTD

MEASUREMENT BOOK

1888

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 These four lines should be repeated at the commencement of
 the measurements relating to each work.)

Particulars	Details of actual measurement			Contents of area
	No.	Length	B. D.	
		Final bill		
Name of work: - 118 - 35384				
S.No PW Road to AMBA				
Agency - Balichiswari Palat's const.				
P.A. 4108				
Agreement No. 35(MB)/MR-V/23-24				
Date of start - 15/3/24				
Date of Completion - 14/12/24				
Actual date of completion - 25/8/24				
Received Entry				

1.) cleaning & scrubbing
 steel lamp

2x	30x	30x	1.00	1800.00 m ²
2x	30x	30x	1.00	1800.00 m ²
2x	6x	30x	1.00	360.00 m ²
2x	1x	20x	1.00	40.00 m ²
				Net = 4000.00 m ²
				± 0.40 m ²

2.) cons. of G.S.B. Pt-II

2x	8.00x	1.50x	0.100	2.40 m ³
2x	8.40x	1.60x	0.100	2.69 m ³
1x	6.20x	1.30x	0.10	0.81 m ³
2x	10.10x	1.40x	0.10	2.83 m ³
2x	8.30x	0.70x	0.10	1.16 m ³
3x	8.00x	0.65x	0.10	1.56 m ³
1x	7.00x	0.80x	0.10	0.56 m ³
1x	9.00x	0.50x	0.10	0.45 m ³

Continuation

12.46 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5.)	Plantation of trees & their maintenance for one year				
	⇒ 70 no.				
6.)	Road marking with RT applicator & thermoplastic compound				
1.) B.T.	2x	42x	30x	0.10	282.00 m ²
	2x	1x	10x	0.10	2.00 m ²
	Total				284.00 m ²
2.)	Reception Capping				
	2x	4x	0.30x	2.0	28 m ²
3.)	on C.C. section				
	2x	19x	30x	0.10	114.00 m ²
	2x	1x	10x	0.10	2.00 m ²
	Total				116.00 m ²
4.)	Print & fix typical M.A.G. info board of Main board & 2 no. Main board				
	Main board ⇒ 1 no.				
	Total				3 no.
	25/10/24				
	SE				

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				HP.	62,03,685
Adol @ 14. L. U. HP.					62,037 = W
Adol @ 18. G. S. T. & HP.					11,16,663 = W
Adol Seimara of HP.					1,29,190 = W
				HP.	75, 11,575 = W
Less 19.02%				(-) HP.	14,28,702 = W
				total HP.	60,82,873 = W
28/8/24 SE				28/8/24 R	
					8.10.24 G