

MR-N / 23-24 Shreeghati / 03
L045 T01 to Bakkhoiya (VR24)
Shedule XLV Form No. 134.

Shreeghati
DIVISION

Amas
SUB-DIVISION

M/S KVR InfraTech

Measurement Book

1490

Agreement No. 04/MBS 2024-25

Schedule XLV - Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item - (4)	EW	excavation in			
		found of structure (P.C.C. culvert)			
Abut -	2X	7.50X	2.130X	1.60	= 51.12 m ³
Retaining wall -	4X	1.770X	1.930X	1.60	= 21.86 m ³
Floor under deck slab	1X	6.10X	0.40X	0.250	= 0.61 m ³
					73.59 m ³
Item - (5)		Sand Filling in found			
		trenches			
Floor under deck slab	1X	5.50X	1.6X	0.100	= 0.88 m ³
Item - (6)		providing P.C.C (M15)			
		plain concrete in found			
Abut -	2X	6.50X	2.130X	0.200	= 5.538 m ³
Retaining wall -	4X	1.770X	1.930X	0.200	= 2.73 m ³
G wall -	2X	0.400X	1.00X	0.200	= 0.16 m ³
Floor under deck slab	1X	5.50X	1.735X	0.150	= 1.43 m ³
					9.85 m ³
<u>A-10/24</u> 8/12/24 02					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record entry				
	M.D - 11/12/24				
Item ①	P/V	Plain concrete in substructure (M ₂₀) (H.P)			
H.W -	2x	6.15x	1.30 + 0.88	1.35 = 18.09 m ²	
T.C (12/12/24)			2		
Item ②	P/V	Plain concrete in open finish (slab, culverts)			
Abut -	2x	6.00x	1.95 + 1.30	1.4 = 27.30 m ²	
			2		
Ret wall -	4x	1.77x	1.73 + 1.13	1.4 = 14.12 m ²	
			2		
C/wall -	2x	1.2x	0.59x	1.4 = 1.98 m ²	
					43.45 m ²

~~A-142 am~~
11/12/24
82

Continuation

Schedule XLV—Form No. 134

Schedule XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
		Recon entry			
		M.D - 13/12/24			
Item ①	P/V and laying P.C.C				
T.C C.P 15/11/24	HP ₂ pipe				
	3	2.50	= 7.50m		
Item ②	P/V plain concrete in substructure (d.d)				
	and complete job.				
H.W -	2	6.15	$0.89 \times 0.40 \times 1.80 =$	14.169 m ³	
			2		
Loss for PIPE	2	$0.7857 \times (1.230)^2 \times 0.622 =$	1.478 m ³		
				12.691 m ³	
Item ③	P/V plain concrete in substructure (M.S) at reach 1				

Abut -	2	5.50	$1.130 \times 0.70 \times 1.3 =$	13.08 m ³	
			2		
P/V wall -	4	1.985	$0.70 \times 0.40 \times 1.5 =$	6.55 m ³	
			2	19.63 m ³	
Item ④	providing weepholes				
	— 24 No				
Item ⑤	/				
A. L. may	(C.P) 15/11/24				
13/11/24					
2					

Continuation

5
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Reconstruc	
				M.D - 15/12/24	
Item-①				supplying, fixing, placing	
				Hyd bar reinforcement	
				in abut cap and side wall	
1200	2x	1100x550x	0.89	=	107.0914
	2x	3200x1.8x	0.39	=	44.9214
	2x	3200x1.10x	0.39	=	27.4514
					180.064
					= 0.18 MT
Item-②				P/V R.C.C (M20) in	
				substructure & do wall	
				complete job	
Abut cap	12x	550x	0.70x0.20	=	1.5414
Side wall	2x	550x	0.40x0.240	=	1.0514

2.59 M3

A-1024
15/12/24
R

Continuation



Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Record entry			
		M.D - 19/12/24			
Item-①		supplying, fixing, placing			
		Hyd bar reinforcement			
		in Deck slab			
Main bar - top	1x	5.1x	2.6x	0.89	= 118.01 m
	1x	2.8x	2.6x	0.62	= 45.13 m
Bottom bar	1x	1.8x	5.4x	0.62	= 60.26 m
	1x	1.2x	5.4x	0.62	= 40.17 m
Chair	8x	1.3x	0.8x		= 9.25 m
					272.82 m
					or 0.2728 m
Item-②		providing and laying			
		R.O.C in superstructure			
		(m/s) in Deck slab			
		1x	5.5x	2.6x	0.240 = 3.43 m
Item-③		P/V straighten spurs			
		- 2H0			
Item-④		Construction of C.S.B			
		by providing well graded			
		material (per measurement)			
0.60 m	3x	14.6x	0.95		= 41.61 m ²
	3x	10.55x	1.55		= 49.05 m ²
	2x	17.35x	1.75		= 61.25 m ²
	5x	11.8x	0.60		= 35.4 m ²
	1x	14.25x	0.95		= 13.53 m ²
	4x	20.15x	1.45		= 116.87 m ²
	2x	11.15x	1.55		= 34.56 m ²
	3x	22.95x	1.45		= 99.83 m ²
	2x	8.6x	1.90		= 30.40 m ²
					482.50 m ²

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
102102	4x	9.75x	0.75	=	29.25 M ²
	6x	7.75x	1.25	=	58.13 M ²
	3x	9.25x	1.40	=	38.85 M ²
	1x	5.00x	0.50	=	2.50 M ²
	7x	5.20x	0.75	=	27.30 M ²
	4x	7.80x	1.15	=	35.88 M ²
	3x	7.00x	1.25	=	26.25 M ²
	5x	6.75x	1.00	=	33.75 M ²
	5x	9.50x	1.20	=	57.00 M ²
	6x	8.75x	1.55	=	81.32 M ²
	5x	2.10x	1.20	=	12.60 M ²
					402.88 M ²
	Total Qm = 885.38 M ² x 0.175				
					= 154.94 M ²

Item ⑧ providing and filling
joint sealing comp'd
2x 5.50 = 11 RM

A. K. May
19/11/24
hr

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record entry</u>				
	M.D - 5/01/25				
Item ①	P/V Plain Concrete				
	(mm) in parapet				
	- 2 X 2.6 X 0.40 X 0.60 = 1.248 M ²				
Item ②	Providing, laying				
	w.D. M Grade-3 (pot holes)				
Obst 1cm	3X	14.90	1.10	=	49.17 M ²
	3X	10.85	1.60	=	52.08 M ²
	2X	17.90	1.80	=	64.44 M ²
	5X	12.15	0.65	=	39.48 M ²
TC	1X	14.70	0.95	=	13.96 M ²
(X 0.50)	4X	20.40	1.55	=	126.48 M ²
	2X	11.90	1.60	=	36.48 M ²
	3X	23.20	1.50	=	104.40 M ²
	2X	8.20	2.10	=	34.44 M ²
	2X	5.25	1.50	=	15.75 M ²
	2X	6.50	2.50	=	32.50 M ²
	8X	3.55	2.90	=	82.36 M ²
	2X	5.20	1.00	=	10.40 M ²
	8X	4.50	1.50	=	54.00 M ²
	4X	5.20	2.40	=	49.92 M ²
	2X	18.60	2.50	=	93.00
	2X	11.90	2.10	=	49.98 M ²
	3X	38.20	2.40	=	275.04 M ²
	2X	13.40	3.20	=	85.76 M ²
	3X	2.10	1.00	=	6.30 M ²
					1275.94 M ²
to 2.10m	4X	9.80	0.80	=	31.36 M ²
	6X	8.20	1.35	=	66.42 M ²
	3X	9.40	1.60	=	45.12 M ²

Continuation

9
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1X	5.30	0.70	=	3.71 m ²
	7X	5.50	0.95	=	36.57 m ²
	4X	7.90	1.30	=	41.08 m ²
	3X	7.30	1.40	=	30.66 m ²
	5X	7.10	1.00	=	35.50 m ²
	5X	9.80	1.40	=	68.60 m ²
	6X	9.10	1.65	=	90.09 m ²
	5X	2.40	1.40	=	16.80 m ²
	4X	19.30	1.40	=	108.08 m ²
	6X	15.30	2.50	=	229.50 m ²
	3X	18.40	2.70	=	149.04 m ²
	1X	9.90	1.10	=	10.89 m ²
	5X	10.30	1.40	=	72.10 m ²
	12X	15.50	2.30	=	21.30 m ²
	1X	13.90	2.50	=	34.75 m ²

1X	13.30	2.00	=	26.60 m ²
5X	18.90	2.30	=	217.35 m ²
6X	17.30	3.10	=	321.78 m ²
				1707.30 m ²

$$\text{Total area} = 2983.24 \text{ m}^2 \times 0.075 = 223.74 \text{ m}^2$$

Item (3) painting in parapet wall (slope work)

	2	2.6	1.6	=	8.32 m ²
7.2	1	4	0.4	0.4	= 0.96 m ²
					9.28 m ²

Item (4) painting in parapet wall H.P. culvert

	2x	6.15x	1.6	=	19.68	m ²
	1x	4x0.40x0.40	=	0.96	m ²	
					20.64	m ²

Continuation

A. 14222
05/01/18
22

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Recon Entry			
		M.P. - 23/01/25			
Item ①		providing applying			
		Primer coat			
		Qm - V.T. M.P.P. No ⑧			
		Item ① — 2983.24 m ²			
Item ②		providing applying			
		Tack coat			
Ch 0220	1	20	3.75		75.00 m ²
20223	1	3	3.20		9.6 m ²
23 P 187	5	30	3.75		562.5 m ²
187	1	14	3.75		52.5 m ²
187 + 208	1	21	3.75 + 5.4 + 3.75		90.3 m ²
208 + 286	2	30	3.75		225.00 m ²
	1	18	3.75		67.5 m ²
286 + 314	1	28	3.75 + 5.8 + 3.75		124.75 m ²
314 + 464	5	30	3.75		562.5 m ²
464 + 1445	28	30	3.75		3150.00 m ²
	1	26	3.75		97.50 m ²
1445 + 1455	1	10	3.60		36.00
1455 + 1478	1	23	3.75 + 4.0 + 3.75		95.00
1478 + 1764	9	30	3.75		1012.50 m ²
1764	1	16	3.75		60.00 m ²
1764 + 1793	1	29	3.75 + 5.90 + 3.75		129.33 m ²
1793 + 1892	3	30	3.75		337.5 m ²
	1	19	3.75		71.25 m ²
1892 + 1922	1	30	3.75 + 5.0 + 3.75		133.80 m ²
1922 + 2192	9	30	3.75		1012.50 m ²
	1	3	3.40		10.20 m ²

Continuation

2877.17

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item ③ providing laying					
S.D.B.C					
0 to 20	1	20	3.75	$0.025 = 1.875 M^3$	
20 to 23	1	3	3.75	$0.025 = 0.24 M^3$	
23 to 187	5	30	3.75	$0.025 = 14.06 M^3$	
T.C. (187 to 187)	1	14	3.75	$0.025 = 1.31 M^3$	
187 to 208	1	21	$3.75 + 5.4 + 3.75$	$0.025 = 2.28 M^3$	
208 to 286	2	30	3.75	$0.025 = 5.62 M^3$	
	1	18	3.75	$0.025 = 1.68 M^3$	
286 to 314	1	28	$3.75 + 5.8 + 3.75$	$0.025 = 3.10 M^3$	
314 to 464	5	30	3.75	$0.025 = 14.06 M^3$	
579 to 1445	28	30	3.75	$0.025 = 28.75 M^3$	
	1	26	3.75	$0.025 = 2.43 M^3$	
1445 to 1455	1	10	3.60	$0.025 = 0.90 M^3$	
1455 to 1478	1	23	$3.75 + 4.5 + 3.75$	$0.025 = 2.37 M^3$	
1478 to 1764	9	30	3.75	$0.025 = 25.31 M^3$	
	1	16	3.75	$0.025 = 1.50 M^3$	
1764 to 1793	1	29	$3.75 + 5.9 + 3.75$	$0.025 = 3.23 M^3$	
1793 to 1892	3	30	3.75	$0.025 = 8.43 M^3$	
	1	9	3.75	$0.025 = 0.84 M^3$	
1892 to 1922	1	30	$3.75 + 5.90 + 3.75$	$0.025 = 3.34 M^3$	
1922 to 2132	9	30	3.75	$0.025 = 25.31 M^3$	
2132 to 2495	1	3	3.40	$0.025 = 0.25 M^3$	
T.C. (2495 to 2495)					196.85 M

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (4) Construction of dry					
1000 concrete subbase					
7x	1.50	1.10	0.100		1.15 M ³
5x	0.60	0.40	0.100		0.12 M ³
4x	0.700	0.500	0.100		0.14 M ³
6x	1.90	1.30	0.100		1.48 M ³
6x	1.30	1.10	0.100		0.85 M ³
					3.74 M ³
Item (5) supply providing					
HP 30 dia pipe					
7 No x 3x 2.50m					52.50m
A. K. 2.00m					
23/01/25					

Reconstruction					
M-D - 20/01/25					
Item (1) Construction of panel					
Concrete pavement					
7x15x3.75x	0.125				4.921 M ³
1x10x3.75x	0.125				4.68 M ³
					53.89 M ³
Unit - 47.34 M ³					
Item (2) Construction of subgrade and					
earth shoulder					
B.T. P. 10m - 2x	3x30x	1.10x	0.300		59.40 M ³
	2x	65x30x	0.750x	0.300	87.75 M ³
P.C. P. 10m - 1x	2x30x	0.750x	0.300		13.50 M ³
	1x	1x30x	0.750x	0.300	6.75 M ³
	1x	1x20x	0.750x	0.300	4.50 M ³
					96.165 M ³

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Item-③ P/V 10 m yline - 2 ft						
Item-④ P/V 2000 gms - 10 Hrs						
Item-⑤ Direction and place identification sign						
Lx B = 1.20 x 0.80 = 0.96 M ²						
Item-⑥ P/V 600 mm circular triangle - 18 No						P.C. C.P.D. S.I.T.
Item-⑦ P/V 600 mm circular - 4 Nos						
Item-⑧ P/V 600 X 450 rectangular — 2 No ✓						
Item-⑨ P/V 900 mm side octagon — 1 No ✓						
Item-⑩ P/V Plot plan of Tree and low distance One tree						
				- 10 Y.Ht		
Item-⑪ Road marking on B-T path/bn						
2X 65 X 30 X 0.1m =					414.00	
2X 1 X 10 X 0.100 =					2.00	
					416.00 m ²	
Item-(12) Road marking on c.c surface						
P.V. C.P.D. S.I.T. 2X 3 X 30 X 0.1m =					18.00 m ²	
2X 1 X 25 X 0.1m =					5.00 m ²	
					23.00 m ²	
				Limit - 20 m ²		
Item-⑬ P/V Bruck markings workin e.m (1:3) in parallel						
2X 2 X 6 X 0.40 X 0.60 =					5.76 m ²	

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (14) P/V planing with C.M (1:3)					
Side face	4	6.00	0.600		14.40 m ²
Top	2	6.00	0.40		4.80 m ²
End face	4	0.40	0.60		0.96 m ²
				2x	20.16 m ²
Item (15) Painting Two Coats on New concrete surface					40.32 m ²
Side face	4	6.00	0.60		14.40 m ²
Top	2	6.00	0.40		4.80 m ²
End face	4	0.40	0.60		0.96 m ²
				2x	20.16 m ²
Item (16) Brick masonry in parapet (1:3) in parapet					
T.C	2x	2x	7.30	0.40	0.60 = 7.20 m ³
C.F	1x	2x	2.80	0.40	0.60 = 1.2 m ³
					8.2 m ³
Item (17) planing with C.M (1:4)					
Side face	2x	4x	7.30	0.600	35.04 m ²
Top	2x	2x	7.30	0.400	11.68 m ²
End face	2x	4x	0.40	0.600	1.92 m ²
Side face	1x	4x	2.80	0.60	6.0 m ²
Top	1x	2x	2.80	0.40	2.0 m ²
					56.64 m ²
Item (18) Painting Two Coats on New concrete surface					
Side face	2x	4x	7.30	0.600	35.04 m ²
Top	2x	2x	7.30	0.400	11.68 m ²
End face	2x	4x	0.40	0.600	1.92 m ²
Side face	1x	4x	2.80	0.60	6.0 m ²
Top	1x	2x	2.80	0.40	2.0 m ²
					56.64 m ²
Item (19) Painting Two Coats on New concrete surface					
Side face	2x	4x	7.30	0.600	35.04 m ²
Top	2x	2x	7.30	0.400	11.68 m ²
End face	2x	4x	0.40	0.600	1.92 m ²
Side face	1x	4x	2.80	0.60	6.0 m ²
Top	1x	2x	2.80	0.40	2.0 m ²
					56.64 m ²

Continuation

15
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Side ft -	1x4x	6.1w x	0.6w	-	14.40 m ²
	1x4x	2.6 x	0.6w	=	6.24 m ²
Top -	1x2x	6.1w x	0.4w	-	4.80 m ²
	1x2x	2.6 x	0.4w	-	2.08 m ²
Side ft -	1x4x	0.4w x	0.6w	-	0.96 m ²
	1x4x	0.4w x	0.6w	-	0.96 m ²
					29.44 m ²
Item (20)	P/V and fitting b/s of panel - 2 kb				
	A. K. Sanyal 20/01/19 m				

ABSTRACT OF CV

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2)	cleaning and ambushing				
	Round Lond				
	V.T.M.B.P.N. - (1)				
	item (1) — 0.32 Ha				
	22 76926.08/1 Ha — 24616.00				
(2/2)	consth of sub grade				
	and 8 hole der				
	V.T.M.B.P.N. - (12)				
	item (2) — 96 1.65 m				
(3/3)	consth of G.S.D				
	22 173.51 m				1,66,856.00
	V.T.M.B.P.N. - (6)				
	item (3) — 154.90 m				
(4/4)	22 2292.53 m				388208.00

(5/4)	P/V laying spreading				
	W.B.M grade-2				
	V.T.M.B.P.N. - (8)				
	item (2) — 223.74 m				
	22 4250 28/m ² — 950951.00				
(5/5)	P/V and applying				
	primer coat				
	V.T.M.B.P.N. - (10)				
	item (1) — 2983.24 m ²				
	22 5759/m ² — 171805.00				
(6/6)	P/V applying toe				
	coat				
	V.T.M.B.P.N. - (10)				
	item (1) — 7877.17 m ²				
	22 19.77/m ² — 155732.00				

Continuation

18,25,165.00



17
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/7) P/v laying S.D.B - c layer					
V.T.M.B.P.No - (11)					
item (8) —				196.85m ³	
@ 13125.38/m ³					25,83,731.00
(8/8) Conch of dry loach Concrete					
V.T.M.B.P.No - (12)					
item (9) —				3.74m	
@ 3963.44/m ³					14,823.50
(9/9) Conch of pond Concrete pavement					
V.T.M.B.P.No - (15)					
item (10) —				47.54m	
@ 8166.89/m ³					3,86,692.00
(10/10) SUPPLY & PRINDG HP ₃ 300 dia H.P					
V.T.M.B.P.No - (12)					
item (8) —				525m	
@ 645.310/m					3,38,79.00
(11/12) P/v 12m 8kwh					
V.T.M.B.P.No - (13)					
item (3) —				2m	
@ 2781.97/m					55,64.00
(12/13) P/v 200m 8kwh					
V.T.M.B.P.No - (13)					
item (4) —				10 No	
@ 799.18/H					7,992.00
(13/14) place and idon lift sign					

Continuation

48,57,846.

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	V.T.M.B.P.No.	(13)			
	item (8)	—	0.96 m		
	Q	14823.76/m ²			14279 m ²
(14/16)	P/V 600 mm equivalent				
	trapezoidal				
	V.T.M.B.P.No.	(13)			
	item (8)	—	17.11 m		
	Q	4345.33/m ²			73871 m ²
(15/17)	P/V 600 mm circular				
	V.T.M.B.P.No.	(13)			
	item (8)	—	4.66 m		
	Q	4216.16/m ²			16865 m ²
(16/18)	P/V 600 x 450 mm				
	rectangular				
	V.T.M.B.P.No.	(13)			
	item (8)	—	2.40 m		
	Q	4071.63/m ²			8143 m ²
(17/19)	P/V 900 mm side				
	octagonal				
	V.T.M.B.P.No.	(13)			
	item (8)	—	1.44 m		
	Q	8540.99/m ²			8541 m ²
(18/20)	planting of trees				
	V.T.M.B.P.No.	(13)			
	item (8)	—	10.4 m		
	Q	1305.10/m ²			135730 m ²
(19/22)	road marking on				
	B.T surface				
	V.T.M.B.P.No.	(13)			
	item (8)	—	416.00 m ²		
	Q	886.50/m ²			368784 m ²

Continuation

54,840.59

19
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/22) Road Marking c.c portion V.T.M.B.P.No. (13) 1 lot (12) — 20 ml Q 1014.49/m ² — 20290.00					
(21/24) Plastering in finishing band cancel V.T.M.B.P.No. (15) 1 lot (20) — 200 Q 10744.22/lot — 21488.50					
(22/26) Brick Masonry work in C.M (1:3) in parapet (H.P.) 2x2x6.10x0.40x0.60 = 5.85 m ² 2x2x6.10x0.40x0.60 = 5.76 m ²					
(23/27) Plastering with C.M (1:4) 2x2x6.10x1.6 = 39.04 m ² 2x4x0.40x0.60 = 1.92 m ² Limit 40.32 m ² 40.96 m ²					
(24/28) Painting Two coats on New concrete surface Total Q = 40.96 m ² (on cal.)					
(25/29) Brick Masonry work in C.M (1:3) in parapet 2x2x6.00x0.40x0.60 = 5.76 m ² 2x2x2.6x0.40x0.60 = 1.24 m ² 6.00 m ²					
(26/30) Plastering with C.M (1:4) 2x2x6.00x1.6 = 38.40 m ² 1x2x2.6x1.6 = 8.32 m ² 46.72 m ²					
(27/31) Painting Two coats on New Concrete surface Q = 46.72 m ²					

Continuation

20
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/22) Road Marcinthon					
C.C. portion					
V.T.M.B.P.N. (13)					
item (13) — 20 m ²					
8 1014.49/m ²					20290.00
(21/24) P/V and fixing infr-					
mation board					
V.T.M.B.P.N. (15)					
item (20) — 2 m ²					
8 10744.22/m ²					21488.00
(22/26) Brick masonry work					
in (1:3) in parapet					
V.T.M.B.P.N. (13)					
item (13) — 5.76 m ²					

	8 6184.22/m ²		35621.00
(23/27) P/V platforming with			
C.M. (1:3)			
V.T.M.B.P.N. (19)			
item (19) — 40.32 m ²			
8 198.78/m ²			8015.00
(24/28) Putting two coats on			
new concrete surface			
V.T.M.B.P.N. (19)			
item (19) — 40.32 m ²			
8 139.16/m ²			5611.00
(25/29) Brick masonry work in			
C.M. (1:3) in parapet			
V.T.M.B.P.N. (14)			
item (16) — 8.20 m ²			
8 6184.22/m ²			50711.50

Continuation

56,25,795.00

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26/30) Plastering on m.c.m					
V.T.M.B.P.No. (19)					
item (7) — 56.64 m ²					
@ 198.78/m ² —					11259.00
(27/31) Painting on new					
concrete surface					
V.T.M.B.P.No. (19)					
item (18) — 56.64 m ²					
@ 139.18/m ² —					7882.00
(28/32) E/W excavation for					
structure					
V.T.M.B.P.No. (20)					
item (17) — 73.89 m ³					
@ 405.830/m ³ —					29865.00

(29/33) sand Filling in trench					
V.T.M.B.P.No. (2)					
item (39) — 0.88 m ³					
@ 578.656/m ³ —					509.00
(30/34) P/V P.C.C (15) plain					
concrete in trench					
V.T.M.B.P.No. (2)					
item (6) — 9.85 m ²					
@ 6270.45/m ² —					61764.00
(31/35) P/V P.C.C 15 plain					
concrete in trench					
V.T.M.B.P.No. (3)					
item (20) — 43.48 m ²					
@ 6270.45/m ² —					272451.00
(32/36) P/V plain concrete					
in substructure					
V.T.M.B.P.No. (19)					

Continuation

60,09,525.00

22
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	item no (3)	19.63 m ²			
	Q	6769.89/m ³			132893
(33/37)	P/v plain cement concrete in sub-structure				
	V.T.M.B.P.No.	(5), (8)			
	item no (2)	2.59 m ² + 1.248 = 3.83 m ²			
	Q	7238.24/m ³			27722
(34/39)	P/v laying R.C.C. in deck slab				
	V.T.M.B.P.No.	(6)			
	item no (2)	3.43 m ²			
	Q	7318.93/m ³			25104
(35/39)	supplying, fitting, placing & casting of reinforced concrete				
	V.T.M.B.P.No.	(5), (6)			
	item no (1)	0.18 m + 0.272 m = 0.452 m			
	Q	75327.47/MT			34048
(36/40)	P/v and filling joint sealing compound				
	V.T.M.B.P.No.	(7)			
	item no (5)	11 RM			
	Q	55.86/RM			614
(37/41)	P/v weep holes in brick masonry				
	V.T.M.B.P.No.	(4)			
	item no (4)	24 M ²			
	Q	285.52/M ²			6852
(38/42)	Drainage spout				
	V.T.M.B.P.No.	(6)			

Continuation

6236758



Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	item (3)	2	10		
	Q	1070.59/m			2150~
(39/43)	Parapet wall				
	V.T.M.B.P.N. - (9)				
	item (3)	9.28	m ²		
	Q	139.16/m ²			129150
(40/44)	EW in excavation for fund of structure				
	V.T.M.B.P.N. - (10)				
	item (2)	29.74	m ³		
	Q	405.83/m ³			1206950
(41/45)	P/V M.S. piece as				
	parallel courses in				
	frms				

	V.T.M.B.P.N. - (11)				
	item (3)	4.55	m ³		
	Q	6270.45/m ³			2857400
(42/46)	P/V plain cement concrete in substructure				
	V.T.M.B.P.N. - (3), (4)				
	item (1) - (11)				
	18.09 + 12.69 = 30.78		m ³		
	Q	7631.78/m ³			23490600
(43/47)	P/V R.C.C. HP pipe				
	V.T.M.B.P.N. - (4)				
	item (1)	7.50	m		
	Q	6916.68/m			5187500
(44/48)	Cost of painting parapet wall				
	V.T.M.B.P.N. - (9)				

Continuation

6567632=

24
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1182.69
	Q	139.16			2872.50
					65,70,504.50
Add c.s.T - 18%					1182.691.50
Add L. cons - 1%					65705.50
Add conting. & P.C.					91350.50
					7910280.50
Less c.s.T below					40342.50
					78,69,908.50
Limit Allotment					
					27,96,542.50
A-10/20/25 20/01/25 20 C-10/20/25 20/01/25 20					

Material Statement					
B/W	961.65	M			
Metal	513.20	M			
Screening	79.61	M			
Stone & Gravel	437.25	M			
Coarse sand	76.51	M			
Local sand	76.00	M			
Prime coat	2.53	T			
Toe coat	2.16	T			
Bitumen	21.13	T			
Waste plaster	1.58	T			
Bricks	6980	10			
A-10/20/25 30/01/25 20					

Continuation

1st on Ac Bill

25

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Allocation Received from BRDA
Patna Lt. no. 12 dated 07.02.2025
Rs. 27,96,542 = 0

Memo of Payment → 27,96,542 =

SD @ 5% Rs. 1,39,827 = 0

I. Tax @ 2% Rs. 55,931 = 0

L. cess @ 1% Rs. 27,965 = 0

C. GST @ 1% Rs. 27,965 = 0

S. GST @ 1% Rs. 27,965 = 0

S. Fee Rs. → 36,540 = 0

Royalty Rs. → 1,04,500 = 0

Total del. 42,06,93 =

By CFMS Rs. → 23,75,849 = 0

Gross Rs. → 27,96,542 = 0

Passed for Rs. 27,96,542 = 0

(Twenty seven Lakh ninety six
thousand five hundred forty
two only.)

Divisional Accounts Officer
R.W.D. (W) Div. Sherghati

Executive Engineer

R.W.D. (W) Div. Sherghati

Serial no - 240214/36083

14/02/2025

Continuation

