

MMWSY. (AUSSESH) ADDA - 3RRF02 - 330

SUPAUL.

Veena. To Boliyas mushari MMWSY Road to Sundarpur
KUMHAR Tola.

13.50%. Below

Schedule XLV Form No. 134.

Agreement No - 09/33D/2024-25 Block. SUPAUL.

Agreement Voule -

DIVISION

SUB-DIVISION

Measurement Book

RKS Engicon Private Limited

1752

30-10-24

1st on A/c Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const of Road					
From Vaena To Baliyas					
Mushari MM Nagar Road TO					
Sunderpur - Kumbhar tola.					
Agency:- R.K.S Eng. Pvt. Ltd.					
Agreement No:- 09-800-2024-25					
Rate approved:- 13.50% Below					
Date of Start:- 18.10.2024					
Date of Completion:- 17.10.2025					

1) Providing and fixing of working Benchmark					
Reference pillar. -- 05					
i) Benchmark pillar Qty = 3 Nos.					
ii) Reference pillar Qty = 8 Nos.					
2) Clearing and grubbing Road land.					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					
2 x 10 x 30m x 3.50 = 2100.0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
- Abstract of Cont. -					
1/1) P/V and fixg Benohm					
piller & Refren pillar					
Qty = 3 Nos. vide Pg - 1					
@ 5374.20/Nos.				B = 16122.00	
Qty = 8 Nos. vide Pg - 1					
@ 2487.75/Nos.				B = 19902.00	
2/2) clearing and grubbing					
Road land.					
Qty = 1.57 Hmt. vide Pg - 2					
@ 7553.34/Hmt				B = 118650.00	
2/3) Const. of Embankment.					
Qty = 10.43 m ³ vide Pg - 2					
@ 103.96/m ³				B = 1084.00	
4/4) Const. of Embankment.					
Qty = 6.26 m ³ vide Pg - 2					
@ 81.26/m ³				B = 509.00	
5/5) Const. of Embankment					
1 (lead upto 1000m)					
Qty = 2042.95 m ³ vide Pg - 2					
@ 260.88/m ³				B = 532965.00	
6/6) Const. of subgrade &					
Further shoulder.					
Qty = 2912.75 m ³ vide Pg - 8					
@ 260.88/m ³				B = 779180.00	

Continuation