

mmcsy (Awseesh) NDB

Schedule XLV-Form No. 134

हाता रामशद रोड से गजधरा (यादव होला)

Executive Engineer
R.W.D. Work DIV. Mohania

DIVISION

श्री. अद्वैत अज्ञेय सहायक अभियंता

कार्य अवर प्रमत्त दुर्गावली

SUB-DIVISION

सर्वेक्षक. मेहदिया क-रन्ध्राना जालि

Ag No. 20 SBD 23/24 MB No. 764

MEASUREMENT BOOK

3rd and Final Bill

19

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work — Elhata Ramgarh road to Garadhona. Yadav tola.					
Agency :— Mahendiya Const Pvt Lt.					
Order No — 208 RD/23-2024					
Date of completion — 28/01/2025					
<u>Wednesday</u>					
Further work done — Nil					
① Selly out of fill — do —					
vide memo P — (12)					
ab = 9.00 Nm					
CR 2871 = 65/Nm R 25845 = 0					
② Clearing and grubbing — do —					
vide memo P — (12) ab = 0.37 Ha					
CR 76926 = 08/Ha R 28617 = 0					
③ Excavation — do —					
vide memo P — (12) ab = 111.64 m ³					
CR 104 = 01/m ³ R 11609 = 0					
Contribution of embankment — do —					
vide memo P — (12)					
ab = 66.07 m ³					
CR 62 = 83/m ³ R 4208 = 0					
Contribution of embankment — do —					
vide memo P — (13)					
For 1000m lead = 170.17 m ³					
CR 260 = 08/m ³ R 4441 = 0					
For 100m lead = 680.68 m ³					
CR 188 = 29/m ³ R 128164 = 0					
Contribution of Sub grade — do —					
vide memo P — (13) ab = 538.89 m ³					
CR 264 = 51/m ³ R 142542 = 0					
Dressing material of brick — do —					
vide memo P — (13) ab = 24.75 m ³					
Continuation					
CR 321 = 93/m ³ R 7968 = 0					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ Dimentals of sub-base - do					
vide T.M.B P-⑬					
ab = 4.50 m ³					
CR 585 = 72 / m ³					R 2636 = 00
⑨ Granular - sub-base - do					
vide T.M.B P-⑬ ab = 579.63 m ³					
CR 3679 = 91 / m ³					R 2132287 =
⑩ W. B.M. G III - do - do					
vide T.M.B P-⑬					
ab = 300.47 m ³					
CR 5387 = 54 / m ³					R 1618821 = 00
⑪ Prime Coat - do - do					

vide T.M.B P-⑬					
ab = 4025.00 m ²					
CR 58 = 30 / m ²					R 234657 = 00
⑫ Top coat - do - do					
vide T.M.B P-⑭ ab = 4025.00 m ²					
CR 20 = 49 / m ²					R 80500 = 00
⑬ Mix seal bitum - do -					
vide T.M.B P-⑭					
ab = 4025.00 m ²					
CR 284 = 32 / m ²					R 1144589 = 00
⑭ Earth work excavat at -					
vide T.M.B P-⑭					
ab = 141.51 m ³					
CR 434 = 82 / m ³					R 61531200
⑮ Paving M-15 - do - do					
vide T.M.B P-⑭ ab = 12.50 m ³					
CR 7565 = 13 / m ³					R 94564 = 00
⑯ Plain cement conc - do - vide T.M.B P-⑭					
ab = 98.06 m ³					

Continuation

CR 8641 = 43 / m³ R 856020 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Supply of HYSD Bar - do -					
vide memo P - (14)					
at = 1.56 m.T					
CR 78938 = 01/m.T R 123143 = 0					
(18) Paving work hole - do -					
vide memo P - (15) at = 36.01 m.					
CR 111 = 83 / m R 4025 = 0					
(19) Plain cement concrete - do -					
vide memo P - (15) at = 10.82 m ³					
CR 9105 = 48 / m ³ R 91236 = 0					
(20) Supply of HYSD Bar - do -					
vide memo P - (15) at = 0.86 m.T					
CR 79169 = 38 / m.T R 68085 = 0					
(21) Sand on job - do - vide memo P - (15) at = 34.02 m ³					
CR 1007 = 17 / m ³ R 34274 = 0					
(22) Paving of brick work - do -					
vide memo P - (15) at = 19.82 m ³					
CR 4344 = 80 / m ³ R 86113 = 0					
(23) Paving of cement concrete - do -					
vide memo P - (15) at = 4.38 m ³					
CR 9894 = 83 / m ³ R 43339 = 0					
(24) Paving of HYSD bar - do -					
vide memo P - (15) at = 0.38 m.T					
CR 80830 = 43 / m.T R 30715 = 0					
(25) Paving on parapet - do -					
vide memo P - (16) at = 48.20 m ²					
CR 136 = 93 / m ² R 6612 = 0					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) Paddy down 8 ft - do -					
vide map P-15 at 4.00 Nm					
		CR 1013 = 65 / Nm			R 4054 = 0
(27) Paddy 4 ft - P - do -					
vide map P-15 at 7.5 M					
		CR 8148 = 93 / m			R 6117 = 0
(28) Embankment per the road - do -					
vide map P-16 at 37.50 M					
		CR 1270 = 34 / m			R 47638 = 0
(29) K. 4 m embankment - do -					
vide map P-16					
(i) 1 km slope = 2.0 Nm					
		CR 3134 = 83 / Nm			R 6270 = 0
(ii) 200 m slope = 1.0 Nm					
		CR 862 = 29 / Nm			R 3449 = 0
(30) Retort path - do - vide map P-16					
(i) 600 mm eqn = 4.0 Nm					
		CR 5166 = 11 / Nm			R 20664 = 0
(ii) 900 mm eqn = 2.0 Nm					
		CR 13013 = 94 / Nm			R 26028 = 0
(iii) 600 mm x 450 mm M - do -					
= 2.0 Nm					
		CR 6899 = 93 / Nm			R 13800 = 0
(31) Planth grass - do -					
vide map P-17 at 106.00 Nm					
		CR 1305 = 10 / Nm			R 138341 = 0
(32) Road marking - do - do -					
vide map P-17					
at 212.60 M ²					
		CR 886 = 55 / m ²			R 188470 = 0

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) Paddy measure wgt bod					
- do - interior P-17					
at = S. NND					
CR 13064 = 19 / N					R 65321 = 00
					R 7681663 = 00
Add 18% G.S.T					(+) R 1382699 = 00
Add 1% L.C					(+) R 74816 = 00
Add S.F					(+) R 113989 = 00
					R 9255167 = 00
Less 19.59% below					(-) R 1813087 = 00
Less previous Payment					(-) R 7442080 = 00
					(-) R 5589534 = 00
					R 1852546 = 00

Jm
 14/12/25
 Aug
 14/02/25
 (121)