

MDR TO BALAHPUR MUSY (SC)

# Schedule XLI-Form No. 134

MUSY (SC)

14/5/1903  
1903

Bagger Saum  
Division

Sub-Division

Mathikam

P. Gidwatra  
Mishra.

MEASUREMENT BOOK

BEDAWALA  
MUNICIPAL CORPORATION  
KOCCHIAR FLOOR

IV<sup>th</sup> year Maintenance Bill

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work		— MDR To Balahabur Barrari Road			
Name of Agency		— Sri Titendra Mishra			
Agreement No	— 14 SIB.D	<u>MMGSY (SC)</u>			
		2021/22			
Date of start	— 20-08-2020				
Date of completion	— 19-05-2021				
Actual date of completion	— 10-03-21				

Record entry

1) Restoration of embankments

Beams with Soil.

$$3 \times 1.75 \times 1.35 \times 0.300 = 2.15 \text{ m}^3$$

$$4 \times 1.8 \times 1.0 \times 0.300 = 2.16 \text{ m}^3$$

$$2 \times 2.5 \times 1.2 \times 0.300 = 1.80 \text{ m}^3$$

$$2 \times 1.4 \times 1.1 \times 0.300 = 0.92 \text{ m}^3$$

$$3 \times 2.2 \times 1.3 \times 0.300 = 2.57 \text{ m}^3$$

$$2 \times 2.6 \times 1.4 \times 0.300 = 2.18 \text{ m}^3$$

$$5 \times 2.5 \times 1.0 \times 0.300 = 3.75 \text{ m}^3$$

$$2 \times 3.5 \times 1.1 \times 0.300 = 2.31 \text{ m}^3$$

$$\sum 17.82 \text{ m}^3$$

2. Maintenance of road

Signs

$$\text{Qty} = 0.03 \text{ km}$$

Continuation

Sch. XLV—Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
3. Maintenance of 200 m <sup>2</sup> and from storers.				
Qty vide TMB page No - 33				
i.e. Qty = 0.04 km <sup>2</sup>				
@ 623.09 = Rs 25				
Maintenance of already planted trees,				
Qty vide TMB page No - 33				
i.e. Qty = 10 Nos				
@ 509.0 = Rs 5090				
Total = Rs 12028				
Add GST 12% = Rs 1443				
Add LC 1% = Rs 120				
<u>Rs 13591</u>				
less 0.95% Below = (-) 123				
Net payable amount = Rs 13,462				

### Material Statement

1. E/W = 17.82 m<sup>3</sup>

<del>Reorder</del>	<del>1113125</del>	<del>Chq</del>
<del>AE</del>		<del>11.3.25</del>

Continuation