

Sch. XLV-Form No.134

14

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- can of bridge					
with main from Gariba					
to shambhuchark Jank					
used path main Gariba					
Spoke chowk					
Agency- Kuma can					
Head- Habard					
Agreement No- SB 7/10/23-24					
Agreement value- 16414856.00					
Date of start- 9-12-23					
Date of completion- 1-12-24					
Description of work					
(1) providing & erecting					
do- as complete job					
width - 1.13 P-8					
Qty 1.80m ²					
@ RS 13289.71/m ²					
= RS 23921.00					
(2) Dressment of					
PCC concrete pile					
width - 1.13 P-8					
Qty 105.88m ³					
@ RS 1588.93/m ³					
= RS 327129.0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) contn of temporary service road vide TM13 P-8 qty 46.62 m @ 4378.01/m = RS 204103.0					
(4) contn of embankment with approved material vide TM3 P-9 qty 697.50 m³ @ 211.35 = RS 147417.00					
(5) providing H.P HP3 chd for diversion vide TM3 P-9 qty 30.00 m @ RS 8045.27 = RS 241358.0					
(6) providing G.C.B grt vide TM3 P-9 qty 33.75 m³ @ RS 3633.91/m³ = RS 122644.0					
(7) Supply, fitting & placing Hysd bar vide TM10 P-9 65.62 MT @ 77808.30/MT = RS 5105781.0					
Continuation					
RS 6172353.0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) providing steel liner					
vide TMB P-9					
Qty 9.94 MT					
@ RS 106582.79					
					= RS 1059433.0
(9) Bored cast in situ					
vide TMB P-9					
Qty 464 M					
@ 18056.16 = RS 8378058.0					
(10) B/w excavation of foundation					
vide TMB P-9					
420.15 m ³					
Qty 205.54 m ³					
@ 205.54/m ³					
					= RS 8635810
(11) conducting continuity boring					
vide TMB P-9					
Qty 96.0 RM					
@ RS 950.0/RM					
					= RS 91200.00
Continuation					
RS 15787402.0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) pile load test					
on single vertical pile					
(a) initial routine load test					
vide TMB P-10					
Qty 1750 MT					
@ 300/MT = RS 525000.00					
(b) in load test					
vide TMB P-10					
Qty 50 MT					
@ 5000.00/MT					
= RS 250000.00					

(13) levelling survey
 vide TMB P-10
 Qty 27.70 m³
 @ 7426.07/m³
 RS 205702.10

(14) supply, fitting & placing HYSD bar
 vide TMB P-10
 Qty 8.57 MT
 MB No 1181
 P-20 P-21, P-23, P-24
 Qty 4.128 MT P-25 P-26
 4.257 MT
 0.169 MT
 0.573 MT
 1.83 MT
 1.651 MT
 21.578 MT

Continuation
 @ 78030.17/MT
 = RS 1683735.10
 RS 18451839.10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) providing RCC M35					
pile cap in foundation					
vide TMB P-10					
Qty 305.698 m ³					
@ 8790.44/m ³					
= RS 2687220.0					

(16) providing RCC M30					
concrete in super					
structure					
vide TMB P-11					
Qty 29.87 m ³					
vide TMB P-11/81					

				P-19, P-20, P-21, P-22	
				P-24, P-26	
Qty 6.507 m ³					
7.17 m ³					
76.93 m ³					
29.8 m ³					
2.28 m ³					
8.486 m ³					
161.343 m ³					
@ 9114.47/m ³					
= RS 1470556.0					

(17) pre elastomeric					
bearing					
vide TMB P-11/81					
				P-27	
				P-27	
Qty 73500 CU CM					
73500 CU CM					
@ 147000 CU CM					
@ RS 1/EU CM					
Continuation					
= RS 147000.00					

RS 22756615.0




Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) pro & laying put					
PTFE					
vide # MB No 1181					
P-27					
QTY 3000T					
@ 204 = RS 612000.0					
(19) pro & filling fill					
media					
vide MB No 1181					
P-28					
36.765 m ³					
QTY 57.445 m ³					
@ 4038.22/m ³					
= RS 1484650					
(20) pro back behind					
about A2					
vide # MB No 1181					
P-28					
QTY 83.82 m ³					
@ 1519.58					
= RS 127371.0					
(21) supply fitting & placing					
Metal bar in ginder					
vide MB No 1181					
P-31					
P-34					
QTY 14.799 MT					
11.192 MT					
25.991 MT					
@ 78251.88 = RS 2033844.0					

Continuation

RS 25678295.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Pto RCC M30 gnd					
Main girder					
Vid MB No 1181					
P-32					
Qty 99.875 m ³					
@ 10137.62/m ³					
					= RS 1012495.00
					RS 26690790.0
Add 18th GST					RS 4804342.00
Add 1st L.C					RS 266908.00
Add S.F					RS 212192.00
					RS 31974232.0

Below on 21st. RSE	67146.00
	RS 31907086.0
Less previous Pay RS	24305799.0
	RS 7601287.0

 2-3-25
 J.K.
 02/03/2015
 012
 11/08/2015
 Etc