

Karhiya ward NO-11 KUM KUM PRAKASH
Mandal ke ghar to Ratoli Seema.

Schedule XLV Form No. 134.

PKB NO. MMWSY - NDB BRRA-663-SUPAUL.

(MMWSY NDB BRICS) DIVISION

Afreement NO - 03/SBD/2024-25

Block - सिधनपुर SUB-DIVISION

Measurement Book

1738
30-10-24.

Rajesh KUMAR Yadav.

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Karahiya ward No-11					
Kumkum Prakash Maudalke ghar to Ratoli					
Seema tak					
Agency: → Rajesh Kr. Yadav					
Agreement No.: →					
Agreement Value: →					
Date of start: →					
Date of completion: →					

Record Entry dt.: →

- ① Setting, Providing and fixing of working bench-mark/Ref. Pillars -- do -- do -- all complete

Bench mark Pillars, Qty. = 2 nos.

Reference Pillars, Qty. = 4 nos.

- ② Clearing and Grubbing Road

Land -- do -- do -- all complete

$$2 \times 10 \text{ nos.} \times 30 \text{ m} \times 3.5 \text{ m} = 2100 \text{ m}^2$$

$$2 \times 10 \text{ nos.} \times 30 \text{ m} \times 3.5 \text{ m} = 2100 \text{ m}^2$$

$$2 \times 10 \text{ nos.} \times 30 \text{ m} \times 3.5 \text{ m} = 2100 \text{ m}^2$$

$$1 \times 10 \text{ nos.} \times 30 \text{ m} \times 3.5 \text{ m} = 1050 \text{ m}^2$$

$$7350.00 \text{ m}^2$$

or 0.735 Hec.
 Limit - 0.730 Hec.

Continuation

ABSTRACT OF COST

7


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 P/V and fixing B.M. vide T.M.B.P-1					
Qty = 2 nos @ Rs. 5495.82/m ²					Rs. = 10991.64
Reference Pillars					
Qty = 4 nos @ Rs. 2553.53/m ²					Rs. = 10214.36
2/2 clearing and grubbing Road land -- do -- do -- all compl. vide T.M.B.P-1					
Qty = 0.730 Hect @ Rs. 7553.34/Hect.					Rs. = 55168.54
3/2 E/W in excavation for for foundation of structure vide T.M.B.P-2					
Qty = 59.60 m ³ @ Rs. 398.62/m ³					Rs. = 23757.75
4/23 P/V P.C.C M15 as levelling course in foundation vide T.M.B.P-2					
Qty = 9.20 m ³ @ Rs. 8326.75/m ³					Rs. = 76606.10
5/24 P/V P.C.C M20 in substructure -- do -- do -- all complete					
Qty = 67.48 m ³ vide T.M.B.P-2					
@ Rs. 9408.03/m ³					Rs. = 634853.86
6/25 P/V and laying R.C.C. N.B. Hume Pipe -- do -- do -- all complete					
Qty = 15.00 m vide T.M.B.P-2					
@ Rs. 7927.79/m					Rs. = 1,18,916.85
Continuation					Rs. = 930509.10

9 B/F R₆ = L10273531

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/6) Construction of Embankment with approved material obtained from borrow pits lead upto 1000 m Qty = 201.112 m ³ vide T.M.B.P-5 @ Rs. 260.88/m ³ — Rs. 52466.098					
(11/8) Granular sub-base with well graded material (Gr I) Qty = 534.53 m ³ vide T.M.B.P-6 @ Rs. 3841.32/m ³ — Rs. 2053300.78					
(12/9) Providing, laying, spreading and compacting stone aggregate of W.B.M Gr. III Qty = 190.406 m ³ vide T.M.B.A-6 @ Rs. 6418.94/m ³ — Rs. 1222204.68					
					Rs. = 4430706.87
					Qty Rs. = 44,30,707.00
Add G.S.T @ 18% —					(+) = Rs. 7,97,527.00
Add L.Cess @ 1% —					(+) = Rs. 44,307.00
Add S.Fee @ 10% —					(+) = Rs. 83007.00
					Total Rs. = 53,55,545.00
Below 0.05% rate as per agreement —					Rs. 2678.00
					Net Rs. = 53,52,867.00


 05/03/2025
 A.E.

Continuation