

Babubanki

Schedule XLV-Form No. 134

1965

1965 Road to Barhara

Alpanakhoayr to.

(5.0)

कार्यवाचक अभियन्ता

आधीन कार्य विभाग

कार्य प्रगति, तथ्या

DIVISION

SUB-DIVISION

9 3-2

MEASUREMENT BOOK

Barhara Jho.

OF
ITHO
EAD
CKED
CTUR
BE II

प्रमाणित किया जाता है कि इस
मापी में मशीन द्वारा मुद्रित 01 से
100 तक अंकित है जो खर प्रमद 1
पदाधिकारी ~~वायुधर ही~~ के नाम से
निर्गत किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर
6/5/2020

Re issued to J. E. Dababonli

Agw-59582/20-21


Cont - 9046052 =

int - 879275 =

9925372

15-9-20

14-9-21


265-
M

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 932

Name of Officer _____

Date of first entry _____

Date of last entry _____

3rd on A/c Bill

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of					
Road from panchayat road to					
Barhara Alpankhaik to					
under panchayat (sc)					
Name of Agency:- Sri Anar Nath Jha					
Dawada Mohubani					
Agreement no:- 595.B.D/2020-21					
Date of start:- 15-9-2020					
Date of completion:- 14-9-2021					
<u>Revised measurement</u>					
item no (1):- Earth work					

in excavation fourth floor

H/W →	$2 \times 6.45 \times 1.4 \times 1.50 =$	27.09 m^3
Below pipe →	$1 \times 4.85 \times 1.53 \times 0.365 =$	2.708
	Total =	29.798 m^3

item no (2):- providing m-15

in fourth floor

H/W →	$2 \times 6.45 \times 1.4 \times 0.150 =$	2.709 m^3
Below pipe →	$1 \times 4.930 \times 1.53 \times 0.250 =$	1.88
	Total =	4.589 m^3

Continuation

(ABSTRACT of work)

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no (1) :- clearing & grubbing of vegetation - etc					
Qty. vide TMB p-11					
Qty = 0.417 Hec					
@ Rs 51193.76/H					= Rs 21323 =
item no (2) :- dismantling old damaged H.P culvert - etc					
Qty. vide TMB p-11					
Qty = 61.38 m ³					
@ Rs 231.77/m ³					= Rs 14226.26
(3) Removal of old damaged H.P - - - - etc					
Qty. vide TMB p-11					
Qty = 10 m					
@ Rs 236.74 m					= Rs 2363 =
item no (4) :- construction of embankment with soil - etc					
20% Qty. vide TMB p-24					
Qty = 424.88 m ³					
@ Rs 175.22/m ³					= Rs 74447 =
item no (11) :- for 100 m head 80% - - - etc					
Qty. vide TMB p-24					
Qty = 1699.54 m ³					

Continuation

@ Rs 140.13/m³ = Rs 238157 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Item No (6/9)</u> i- construction of earthen shoulders -- of 12					
Qty. ride Tmp - 22					
Qty = 617.72 m ³					
@ Rs 176.86 / m ³ = Rs 109250.26					
<u>Item No (7/15)</u> i- providing And laying w. b. m - m III -- of 12					
Qty. ride Tmp - 12 = 636.45 m ³					
" " " 9 = 15269.79 m ³					
total = 706.24 m ³					
@ Rs 2936.42 / m ³ = Rs 207381.72					
<u>Item No (8/11+6)</u> i- providing And laying w. b. m - m III -- of 12					
Qty. ride Tmp - 16					
Qty = 273.36 m ³					
@ Rs 3725.73 / m ³ = Rs 1018466.00					
<u>Item No (9/12)</u> i- providing And applying prime coat (R&I) -- of 12					
Qty. ride Tmp - 17					
Qty = 2717.29 m ²					
@ Rs 44.69 / m ² = Rs 121436.00					
<u>Item No (10/13)</u> i- providing applying tack coat (R&I) -- of 12					
Qty. ride Tmp - 18					

Continuation

Qty = 2717.29 m²@ Rs 15.20 / m² = Rs 41303.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no (14/1) :- ponding And laying m.s.s - 20mm thick Qty. nide mmp - 18 Qty = 2717.29 m ²					
CRS 222.77/m ² = RS 6053312					
item no (12/18) :- cement concrete pavement - - - - Qty. nide mmp - 19 Qty = 173.40 m ²					
CRS 7235.06/m ³ = RS 1254559=					
item no (13/20) :- kilometers stone - - - - - Qty nide mmp - 19 Qty = 2709					
CRS 2331.10/each = RS 4662=					
item no (14/21) :- 200mm stone Qty. nide mmp - 19 Qty = 5709					
CRS 611.71/each = RS 3059=					
item no (15/22) :- Retro traffic flag Board - - - - - Qty. nide mmp - 19 Qty = 8709					
CRS 3668.74/each = RS 29350=					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>item no (14/24) i-stop Board</u>					
4 stop Board - - - - of 15					
Qty. vide map - 20					
Qty = 2 nos					
@ Rs 9007.64 / each 20					1801520
<u>item no (17/24) i-600mm x</u>					
400mm Redgules - - of 12					
Qty. vide map - 20					
Qty = 3 nos					
@ Rs 4848.26 / each 20					1454520
<u>item no (18/25) i-planting of</u>					
tree - - - - of 12					
Qty. vide map - 20					
Qty = 8 nos					
@ Rs 8000 819.92 / each 20					6559420
<u>item no (19/26+27) i-providing</u>					
Road marking on Bit/CC paste etc					
Qty. vide map - 21 = 14 1.40 m ²					
u u c p - = 59 m ²					
total = 200.4 m ²					
@ Rs 435.44 / m ² = Rs					1473822
<u>item no (20/28) i-providing And</u>					
fixing 11mm x Board - - of 12					
Qty. vide map - 23					

Continuation

Qty = 5 nos @ 10713.6 / each = Rs 5356820

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no- (21/29) i- Earth work in excavation foundn. - - of eir					
Qty. vide TMBP - 11					
Qty = 19.20 m ³					
CRS 269.32 / m ³ = RS 32103 = ∞					
item no- (22/30) i- providing M.15 p.c.c in foundn. - - of eir					
Qty. vide TMBP - 12					
Qty = 18.38 m ³					
CRS 5729.66 / m ³ = RS 105311 = ∞					
item no- (23/31) i- providing And plain (R.C.C) in substructure - - of eir					
Qty. vide TMBP - 12					
Qty = 108.25 m ³					
CRS 6911.69 / m ³ = RS 708171 = ∞					
item no- (24/32) i- providing And laying NP-2 1000mm φ - - of eir					
Qty. vide TMBP - 12					
Qty = 22.54 @ 3705.65 / m = RS 83377 = ∞					
item no- (25/33) i- painting on parapet wall - - - - of eir					
Qty. vide TMBP - 20					
Qty = 61.92 m ²					
CRS 97.13 / m ² = RS 6017 = ∞					

Continuation
Total = 6845832 = ∞

PER
ED
BE
CHE
STR
HAL

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F =	Rs	6845832 =
Add 12% S.T =			Rs		821500 =
Add 1% less 2%					68458 =
Add 0.469% =			Rs		32107 =
			Total Rs		7767897 =
5% Below =			Rs		388395 =
			Total Rs		7379502 =
deduct previous Bill =			Rs		2954491 =
			Total Rs		4425011 =
					① 0000
					08/02/25
					J.B

Continuation