

PMPSY NEMSC

PM.B.NO-3479

PMPSY NEMSC PMPSY NEMSC PMPSY NEMSC PMPSY NEMSC PMPSY NEMSC

Schedule XLV Form No. 134.

PMPSY NEMSC

PMPSY NEMSC

DIVISION

SUB-DIVISION

PMPSY NEMSC

Measurement Book

PM.B.NO-3479

Record Entry 6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) c/o embankments with approved material deposited from --do--					
Technical specification					
60% QTY FROM EXCAVATED					
MATERIAL ITEM NO (3)					
QTY vide TBM-R. P- 2					
QTY = 129.60 m ³ of 60%.					
= 77.76 m ³					

(6) <u>In Flexible Road</u>					
Construction of subgrade and earthen shoulders with approved material obtained --do--					

Technical specification					
Earthen shoulders (GSR)					
$2 \times 10 \times 30 \times 0.975 \times 0.10 = 58.5 \text{ m}^3$					
$2 \times 10 \times 30 \times 0.975 \times 0.10 = 58.5 \text{ m}^3$					
$2 \times 10 \times 30 \times 0.975 \times 0.10 = 58.5 \text{ m}^3$					
$2 \times 2 \times 10$					
$2 \times 2 \times 10 \times 0.975 \times 0.10 = 3.90$					
WBM & PMC					
$2 \times 10 \times 30 \times 1.125 \times 0.075 = 50.625 \text{ m}^3$					
$2 \times 10 \times 30 \times 1.125 \times 0.075 = 50.625 \text{ m}^3$					
$2 \times 10 \times 30 \times 1.125 \times 0.075 = 50.625 \text{ m}^3$					
$2 \times 2 \times 10 \times 1.125 \times 0.075 = 3.375 \text{ m}^3$					
334.65 m ³					

(7) <u>In Rigid Road</u>					
--------------------------	--	--	--	--	--

Continuation

[illegible]

Abstract of Cost

- (1) PIR of working benchmark

pillars - 4 Nos per km

— do — of E11

Qty vide TMB P-1

$$Q_{ty} = 1.36 \text{ km}$$

@ R 6141 = 89 km — R 8353 = 00

- ## (2) Cleaving and Grubbing

Dead Land (By manual)

means) - - do - -

direction of BL

Qty vide T.M.B P- 2

$$Q_{TY} = 0.272 \text{ Ha}$$

② $R_{\text{e}} 13908 = 38/\text{Ha} - R_{\text{e}} 13908 = 88$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Excavation of roadway in soil using manual means - do - - Technical specification.					
Qty vide TMB P- 2					
Qty = 129.60 m ³					
@ Rs 126 = 24 / m ³ ———					Rs 15361.200
(4) Construction of embankment with material deposited for road - do - - - - -					
Specification Cause					
Qty vide TMB P- 6					
Qty = 77.76 m ³					
@ Rs 88 = 36 / m ³ ———					Rs 6871.200
(5) Construction of embankment with material obtained from - do - - - Technical specification					
Qty vide TMB P- 10					
Qty = 404.52 m ³					
@ Rs 184 = 30 / m ³ ———					Rs 74553.000
(6) Construction of sub-grade and earthen shoulders - - -					
- do - - Technical specification					
Qty vide TMB P- 6					
Qty = 334.65 m ³					
@ Rs 210 = 88 / m ³ ———					Rs 70571.200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) <u>In Rigid Road</u>					
Construction of subgrade and					
earth shoulder — do —					
— specification clause					
Qty vide TMB P-7					
Qty = 128.25 m ³					
@ Rs 210 = 88/m ³ — Rs 2725620					
(8) <u>Construction of granular sub.</u>					
base by providing coarse					
— do — as per clause.					
Qty vide TMB P- ⁸ 2					
Qty = 482.17 m ³ 519.46 m ³					
@ Rs 3666 = 58/m ³ — Rs 1964641=00					
					Rs 1767915=00
					<u>S</u>
(9) <u>WBM GRADING-3 (BY MANUAL)</u>					
Providing laying spreading					
and compaction — do —					
Technical specification					
Qty vide TMB P- ⁹ 3					
386.33 m ³					
Qty = 26134 m ³					
@ Rs 4435 = 27/m ³ — Rs 1713477=00					
					Rs 1159113=00
					<u>S</u>
(10) <u>Prime Coat (Low Porosity)</u>					
Providing and applying primer					
coat with Bitumen — do —					
— of E1					
Qty vide TMB P-10					
Qty = 3489.50 m ²					
@ Rs 45 = 92/m ² — Rs 157569=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) <u>Tack Coat</u>					
Providing and applying tack coat with bitument - do -					
- - technical specification					
Qty vide TMB P-11					
Qty = 3484.50 m ²					
@ Rs 15 = 56 / m ² ——— Rs 54219200					
(12) <u>MIX SEAL SURFACE (TYPE B)</u>					
<u>BITUMINOUS WITH WASTE PLANT</u>					
Providing, Laying and rolling of close-graded - do -					
- - Technical specification					
Qty vide TMB P- 11 ⁹ P-9					
Qty = 3484.50 m ²					
@ Rs 250 = 96 / m ² ——— Rs 874470200					
(13) <u>Cement Concrete Pavement</u>					
Construction of un-reinforced construction joint only plain					
- do - - Technical specification					
Qty vide TMB P-10					
Qty = 266.64 m ³					
@ Rs 8002 = 25 / m ³ ——— Rs 2133720200					
(14) <u>Providing and Laying of a reinforced cement concrete</u>					
- do - - approved drawing					
Qty vide TMB P-10					
Qty = 6 mtr					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs 837=15/m — Rs 50232=00					
(15) <u>Boundary Pillars</u>					
Reinforced cement concrete					
M-15 grade boundary pillars					
Local — do — — —					
Technical specification					
Qty vide TMB P-11					
Qty = 12 No.					
@ Rs 515200/each — Rs 6180=00					
(16) <u>Kilometre stone</u>					
Reinforced cement concrete					
M-15 grade kilometre local					
Technical specification					
Qty vide TMB P-16					
Qty = 3 No.					
@ Rs 2320=89/each — Rs 6963=00					
(17) <u>200m stone</u>					
Reinforced cement concrete M-15					
grade kilometre local stone of					
— do — Technical specification					
Qty vide TMB P-11					
Qty = 5 No.					
@ Rs 642=12/each — Rs 3211=00					
(18) <u>(Government equilateral & Triangle)</u>					
Providing and fixing of retro					
reflectors — do — —					
Technical specification					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 2 No.					
@ Rs 3582 = 12/each — Rs 7164 = 00					
(19) 600 mm Circular					
Providing and fixing of retro reflectorised — do —					
Technical specification					
Qty = 2 No.					
@ Rs 4740 = 23/each — Rs 9480 = 00					
(20) 600 mm x 450 mm rectangular					
Providing and fixing of retro reflectorised — do —					
Technical specification					
Qty vide TMB P-12					
Qty = 1 No.					
@ Rs 4643 = 72/e — Rs 46442 = 00					
(21) Providing and erecting direction and place Identification retro — do — Technical specification					
Qty vide TMB P-12					
Qty = 1 No.					
@ Rs 10458 = 55/e — Rs 41834 = 00					
(22) (Road Marking with hot applied Thermoplastic compound with reflectorising glass beads on bituminous)					
Qty vide TMB P-12					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 272 m ²					
@ Rs 735 = 44 / m ² ——— Rs 2000402.00					
(23) <u>Providing and Fixing</u>					
<u>Logo Board</u>					
Providing and fixing of					
typical informatory sign					
board — do —					
drawing					
Qty = 1 No.					
@ Rs 9456 = 12 / e ——— Rs 94562.00					
(24) <u>Maintenance Board</u>					
Providing and fixing of typical					
informatory sign board —					
— do — drawing					
Qty vide TMB P-12					
Qty = 1 No.					
@ Rs 9456 = 12 / e ——— Rs 94562.00					
(25) <u>Citizen Information Board</u>					
as per drawing					
Qty vide TMB P-13					
Qty = 1 No.					
@ Rs 9456 = 12 / e ——— Rs 94562.00					
(26) <u>Providing P.C. M-20</u>					
architectural coping on					
the — do — Technical					
specification					
Qty vide TMB P-13					
Qty = 12 R M					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ R. 436 = 49 / RM — R. 5238 = 00					5238 = 00
(27) SLAB CULVERT					2
Brick masonry work in					
cement mortar 1:3 in perap					
— do — technical specification					
Qty vide TMB p- 13					
Qty = 2.88 m ³					
@ R. 6561 = 38 / m ³ — R. 18897 = 00					
(28) Plastering with cement mortar					
(1:4), 15 mm — do —					
Technical Specification					
Qty vide TMB p- 14					
Qty = 20.16 m ²					
@ R. 173203 / m ² — R. 3488 = 00					
					2
					R. 6705408 = 00
G.S.T. 12% —					R. 7396499 = 00
					— (A)
Less 15% below —					R. 1112955 = 00
					R. 5592454 = 00
Add G.S.T. 12% (+) —					R. 6710940 = 00
Labour cess 1% (+) —					R. 55925 = 00
Seigniorage 10% —					R. 55925 = 00
Part (A) —					R. 7396499 = 00
G.S.T. 12% of					
Part (A) —					R. 887580 = 00
					R. 8284079 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					25:- Rs 8284 099=00
Labour cess 1% - (Post A)					Rs 7396 5200
Seigniorage 10% -					Rs 75338200
					<u>Rs 843338200</u>
					<u>Sund Shana</u>
					18/03/25
					JB
Less 15% below					
as per Agreement (-)					Rs 126500700
					<u>Rs 7168375200</u>
					<u>Sund Shana</u>
					18/03/25
					JB
has premium payment					
vide H.O/p -					(-) Rs. 3167138=10
Amount total H.					4061237=10
forty lakh sixty one thousand two hundred thirty seven only.					
					<u>Nidhi</u>
					<u>18/3/25</u>
					<u>EE</u>
					<u>CSP</u>
					<u>18/3/25</u>
					<u>EE</u>