

2137 Kundan Kumar Singh.

Schedule XLV Form N:134.

P.W.D

MMGSY (CAWSESH)

Sichai Dam Road to Saraiya.....DIVISION

.....SUB DIVISION

MB.No-2419 Akko-3-21121

MEASUREMENT BOOK

4th and final Bill

48

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Name of Works:- Const. of Road from					
Sichai Dam Road Se					
Saraiya.					
Agency:- Kunalan Kumar Singh					
Agreement No - 306 BD/2023-24					
Date of Works Start - 31/01/2024					
Date of completion - 30/01/2025					
Rate quoted - 0.40% Below.					

Measurement

1. Const. of GSB grading - 7	
12 $1 \times 6M \times \frac{6.10 + 4.10 + 3.75}{3} \times 0.10 = 2.79 m^3$	
$1 \times 30M \times 3.75 \times 0.10 = 11.25 m^3$	
$1 \times 13M \times 3.75 \times 0.10 = 4.88 m^3$	
Total -	18.92 m ³

2. Pk and laying WBM gr - 11	
13 $1 \times 6M \times \frac{6.10 + 4.10 + 3.75}{3} \times 0.075 = 2.09 m^3$	
$1 \times 30M \times 3.75 \times 0.075 = 8.44 m^3$	
$1 \times 13M \times 3.75 \times 0.075 = 3.66 m^3$	
Total -	14.19 m ³

3. Const. of Cement Concrete Pavement	
14 $1 \times 6M \times \frac{6.10 + 4.10 + 3.75}{3} \times 0.16 = 4.46 m^3$	
$1 \times 30M \times 3.75 \times 0.16 = 18.00 m^3$	
$1 \times 13M \times 3.75 \times 0.16 = 7.80 m^3$	
Total -	30.26 m ³

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
34. ²⁶ TMBP-44 Qty - 9.078 m ³					
@ Rs 8779.21 / m ³ = Rs					79879 = Rs
35. ²⁹ S/F/P + VSD bar Reinforcement					
TMBP-45 Qty - 0.789 MT					
@ Rs 1815.90 / MT = Rs					64555 = Rs
36. ⁴² P/V RCC Railing do. do					
TMBP-45 Qty - 7.68 RM.					
@ Rs 4843.44 / RM = Rs					37198 = Rs
37. ⁴³ P/V Drainage - Spout do. do					
TMBP-45 Qty - 4 No.					
@ Rs 928.44 / No = Rs					3714 = Rs
Total Rs. 16583178 = Rs					
38. Add GST 18% (+) Rs					2984972 = Rs
Add L. cess 1% (+) Rs					165832 = Rs
Add S. f. (+) Rs					380714 = Rs
Total Rs					20054696 = Rs
Less Below 0.40% (-) Rs					80219 = Rs
Total Rs					19974477 = Rs
Less Previous Payment (-) Rs					18506374 = Rs
Rs.					1468103 = Rs
22P ²⁸ 3/1/25					
Summar 30-01-25					
Summar 30-01-25					
J.E.					
A.E.					

(Continuation)