

NH28 Shivmurti to Mathurapur VOL-2nd
via Panditpur

Schedule XLV Form No.-134
BIHAR P.W.D.

M. M. S. U. - Unnao
Const.

_____ DIVISION

A. E. R. W. D. (N) SUB-DIVISION

Pipra Koli

M. B. D. - 6671

MEASUREMENT BOOK

MIS virendra Kumar Singh

12/11/2015

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of road from pipraichhi N.H. 21 Shiv memola via Panchitpur under M.M. 684.					
Agency:- M/s Virendra K. Singh					
Agreement No.:- 02/MBD/2024-2025					
Ag. Value:- Rs 7,58,36,224.200					
D.A. of work order:- 21-06-2024.					
D.A. of completion as per agreement:- 20-06-2025.					
Below @ 4.21 as per agreement.					
Const. of Rec sub culvert					
1 Nos x 2. x 1.5m					
① E/W in excavation for structure					
Abutment:-					
2. x 10.00 x 2.133 x 1.60 = 68.26m ³					
Return wall:-					
4 x 1.767 x 1.930 x 1.60 = 21.83m ³					
Floor:-					
1 x 8.60 x 0.400 x 0.25 = 0.86m ³					
					90.95m ³
② Prov. sand filling in foundn					
Floor:-					
1 x 8.60 x 1.629 x 0.100 = 1.40m ³					
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.E R- 7, 13, 14, 558=00		
Less 4.21.1/ below (→)			30 02, 343=00		
			R. 6 83, 12, 215=00		
Less Prev. Paye (→)			R- 5, 19, 11, 237=00		
			R- 1, 64, 00, 978=00		

construction work has been completed
as per direction of E/E. at dated
13/03/25 and Maintenance work will
be started on dated 14/03/25.

Materials statement

Serg. charge fee		10%.
① E/W - 5135.4511		
e- 35.25/11 ²		18102=00
② C/SB - 8.3511		
③ 26.5mm to 9.5mm - 3.50711		
e- 901.46/11 ²		316=00
④ 9.5mm to 2.36mm - 2.50511		
e- 575.16/11 ²		149=00
⑤ 2.36mm below - 4.00811		
e- 144.75/11 ²		5820
⑥ W.B. 100 - 3 - 169.8611		
⑦ Metal - 205.5311		
e- 1100.04/11 ²		22609=00
⑧ Screwing - 40.76611		
e- 429.97/11 ²		175300

Continuation