

L-038-1027 To SANKH BITCH TOLA - (2.252 KM)
Schedule XLV-Form No. 134

BELUSARRA

2070
DIVISION

MMGSUY-2024

BELUSARRA

SUB-DIVISION

MEASUREMENT BOOK

Agency - M/S AASTHA AND SAVNYA. CONSTRUCTION

III on A/c Bill

21

Schedule XLV—Form No. 134

Schedule XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
NAME OF WORK—CONSTRUCTION OF					
Road FROM L030—L029 (Rajmohla Chowk)					
to Sankh Bitch tola under					
MMUSUY—2024					
NAME OF Agency— M/S AASTHA and					
SAUMYA CONSTRUCTION					
(BEHUSA RAI)					
Agreement No — 04MBD/MMUSUY—					
2024-2025					
Agreement date — 05/09/2024					
Work completion As per Agreement					
- 04/06/2025					
Agreement Rate— 12.37% below of					
B.O.A					

Measurement date — 18/03/2025

Measurement entry

Item No-01 Providing and Laying

OF Hot applied thermoplastic

Compound 2.5mm thick . . . etc

CH-800.0 to 1357 M. (B.T portion).

$$2.0 \times 8.0 \times 30.0 \times 0.10 = 48.0 \text{ m}^2$$

$$2.0 \times 9.0 \times 30.0 \times 0.10 = 54.0 \text{ m}^2$$

$$\text{and: } 2.0 \times 30.0 \times 0.10 = 6.0 \text{ m}^2$$

$$2.0 \times 17.0 \times 0.10 = 3.40 \text{ m}^2$$

pedestrian crossing —

$$2.0 \times 3.0 \times 0.30 \times 4.0 = 7.20 \text{ m}^2$$

$$\text{Qty} = 118.60 \text{ m}^2$$

$$\text{Limit} \approx 118.0 \text{ m}^2$$

Continuation



Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F =	90,71,382 = 00
Add S.F 107 (M)				Rs	1,25,306 = 00
				Rs	91,96,682 = 00
As per Agreement 12.37% less (-)					11,37,630 = 00
				Rs	80,59,052 = 00
Previous payment less 1st				(-)	24,00,000 = 00
Previous payment less 2nd (-)					24,00,000 = 00
				Rs	32,59,052 = 00

18/03/2025
J.E.

18/03/2025
A.E.

C&P
18/3/2025

Continuation