

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record Entry				
Name of work —	Construction of road				
	and CD works with Maintenance				
from	RED	Road	Khagroan	to	
Tilkari Path					
under	MMGSUY scheme				
Agency —	SB Engicon Private limited				
At —	Royal City, West Judges				
	colony, saguna, Danapur Patna				
Agg No —	17 MBD/24-25				
D.O.S —	24.09.2024				
D.O.C —	23.06.2025				
1) clearing & grubbing of land —					
-- all Comp					
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 20 \times 30 \times 1.125 =$					1350 m ²
$2 \times 10 \times 30 \times 1.125 =$					675 m ²

= 10125 m²

Continuation

= 1.013 Hect

Rajay
 25.10.24
 AL

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
1) cleaning & grubbing road land --- all comp Qty					
vide P.No (4) TMB					Rs 77926.0
1.013 Hect @ Rs 76926.08/Hect					
2) scarifying existing Bituminous road surface --- all comp					
Qty vide P.No (2) TMB					Rs 2,17,856.0
6646.0 m ² @ Rs 32.78/m ²					
3) construction of subgrade and earthen shoulder with approved material					
Qty vide P.No. (8) + (9) TMB					Rs 273395.0
(546.86 + 485.91) m ³ = 1032.77 m ³					
@ Rs 264.72/m ³					
4) construction of GSB Gr II with well graded material --- all comp					
Qty vide P.No. (3) TMB					Rs 221315.0
98.43 m ³ @ Rs 2248.45/m ³					
5) construction of WBM - II with well graded material --- all comp					
Qty vide P.No (4+6) TMB					Rs 44,95,563.0
(162.44 + 818.52) m ³ = 980.96 m ³ @					
Rs 4582.82/m ³					
					Rs 52,86,055.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf - B	6	169890.0
Add 1% labour Cem =				B	161699.0
seigniorage fee			=	B	226972.0
GST 18%			=	B	2980541.0
			=		19539102.0
Kep 0.25% as per agreement			(-)	B	48848.0
<u>G.T. Deduction</u>				B	19490259.0
<u>G.T. Deduction</u> Limit as per Agreement					71,00,000.00
[100000x] @ 11%					Cut the by yr BA
<u>Material Statement</u>					
Subgrade	- 1022.77 m ²				154916.00
@ 132.75 /m ³				B	36405.0
<u>S.S.B Gr-II</u>					6201.00
26.5 - 9.5 mm	41.34 m ³			B	37266.0
@ 1301.46					4470.00
9.5 - 2.36 mm	29.53 m ³			B	12697.0
@ 13429.97					5000 7130.00
2.36 mm & below	47.53 m ³			B	6839.0
@ 144.25					
<u>WBM Gr-III</u>					178050.00
58 mm - 22.4 mm	1187 m ³			B	1305747.0
@ 1100.04					35315.00
stone screening	439				
11.2 mm	- 235 m ³			B	99872.0
@ 13424.21/m ³					Continuation
				B	1498826.0

				Pay 15-02-21 RS
Bitumen	Consumption			
SS-1	1094 m ³	—	9.276 MT	
RS-1	2828 m ³	—	5.708 MT	
Bm (V4-30)	546 m ³	—	38.22 MT	
SDB (V4-36)	273 m ³	—	30.03 MT	
ACEO-Cum-Secretary BRRDA, Patna No.-09 dt-23.01.2025 Received Allot Rs: 7,100,000=00				

Continuation

