

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Name of road → Kukur Bhuka						
Raipur Tola to Chapalgani to						
Kharwajepur under mmbsyl (Sc)						
Date of measurement → 30/7/2021						
(6/4) Construction of emb-						
ankment with approved						
material obtained from						
borrow pits with a lead						
upto 1000m do—do—El/1						
Recd Borrow 30/7/21 BE	2x2x30.00x	$\frac{1.50+1.10}{2}$	$\times 0.300$	$= 46.8 m^3$		
	2x4x30.00x	$\frac{1.60+1.20}{2}$	$\times 0.400$	$= 134.4 m^3$		
	2x5x30.00x	$\frac{1.40+1.00}{2}$	$\times 0.300$	$= 108.00 m^3$		
	2x3x30.00x	$\frac{1.50+1.10}{2}$	$\times 0.300$	$= 70.2 m^3$		
	2x2x30.00x	$\frac{1.20+0.900}{2}$	$\times 0.200$	$= 31.5 m^3$		
				$= 390.9 m^3$		
(7/6) Construction of emb-						
ankment with material						
obtained from borrow						
pits with a lead upto						
100m do—do—El/1						
	2x4x30.00x	$\frac{1.50+1.30}{2}$	$\times 0.300$	$= 100.8 m^3$		
	2x7x30.00x	$\frac{1.60+1.20}{2}$	$\times 0.300$	$= 213.15 m^3$		
	2x2x30.00x	$\frac{1.50+1.20}{2}$	$\times 0.300$	$= 48.6 m^3$		
	2x6x30.00x	$\frac{1.50+1.20}{2}$	$\times 0.300$	$= 145.8 m^3$		
				$= 508.35 m^3$		

Continuation

Borrow
30/7/21
BE30/7/2021
Jt
Gopalgani

2nd Year Maintenance work

35

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area				
	No.	L.	B.	D.					
N/W →	Kerker bhuka Rajput								
	Tola to Jhalgaon to								
	Khanpur under M. Hary								
	(SC) School								
Agency →	M/s Raj Construction								
Agreement No →	53/SRD/MHary/SC								
	2020-2021								
Date of work start	6/1/2021								
Actual Date of Completion	22/2/2022								
1) Restoration of Rain Cuts/ben									
as per spec									

4x2x	0.00x	1.00x	0.30	24.00m ³
2x2x	8.00x	1.00x	0.30	9.60m ³
3x2x	8.00x	1.00x	0.20	12.00m ³
				45.60m ³
Limit Qty				37.67m ³

2) Making up of kerb/shoulder
as per spec

2x4x	0.90x	0.90		
2x4x	0.90x	1.00		72.00m ²
2x2x	6.25x	1.00		12.50m ²
2x5x	14.2x	1.10		161.70m ²
				246.20m ²
Limit Qty				209.25m ²

Continuation

Abstract of Cost

Date of Entry: -

1) Restoration of Rain

cuts Qty vide Pno (35)

~~37.67~~ tmb Pno (35)

~~396.73 / M³~~

~~14945 = 00~~

@ ~~Rs = 386.14 / m³~~ Rs - ~~14546.00~~

2) Making up beams Qty

vide Pno - (35)

~~209.25 m²~~ tmb Pno (35)

~~59.87 / M²~~

~~12528 = 00~~

@ ~~Rs = 57.56 / m²~~ = ~~12044~~

3) premix Carpet with del

Qty vide Pno

~~24.86 m²~~

~~308.18 / M²~~

~~8956 = 00~~

@ ~~Rs = 307.24 / m²~~ = ~~8930.00~~

Continuation

~~35518 / 00~~

~~36429 = 00~~

