

Received

Bemra PMGSY Path to Mahabigha

Kamshua Bared Simha

MMGSY (SC)

Schedule XLV-Form No. 134

45 PSBP-17-18

Maeto 31/1/16 - Sontay Kumar Shozara
DIVISION

Subdivision: - Masaurzhi

SUB-DIVISION

Measurement Book

957

Particulars	No.	L.	B.	D.	area
<u>3rd year Maintenance</u>					
Name of work - Construction and					
5 th year Maintenance of					
road from Berha PMGSY					
road to Mahua bigha in					
Masaurhi block under MMGSY (S)					
Name of Agency - Sri Ratmeshwar					
Prasad Sinha					
Agg. No. - 45/SBD/2017-18					
Date of start - 16/08/2017					
Date of Completion - 15/05/2018					
Actual Date of Completion - 30/12/2020					

<u>Measurement</u>					
Item No. (1) Restoration of					
rain culverts / becms -					
2x	2.90	1.15	0.45	= 3.00	m ³
5x	4.15	1.25	0.40	= 10.38	m ³
8x	2.45	1.15	0.50	= 11.27	m ³
3x	2.30	1.25	0.40	= 3.45	m ³
6x	3.85	1.25	0.40	= 11.55	m ³
8x	4.10	1.10	0.45	= 16.24	m ³
7x	2.85	1.20	0.50	= 11.97	m ³
5x	3.45	1.20	0.40	= 8.28	m ³
9x	3.15	1.20	0.45	= 6.80	m ³
4x	2.05	1.20	0.50	= 4.92	m ³
					87.86 m ³

