

1st record entry

1

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW 3 Construction of road from					
TOB to Prashadnath Tiwari Talab					
Under NDB Block - Kotey					
Agency - M/s Pawan Construction					
at Maleshpur, Po - Sakamusa					
Dist - Gopalgarh					
Agreement No. 01/2018 (NDB & NDB)					
2018-2019					
Agreement value - ₹ 2,03,819-00					
Date of work started - 22-12-2018					
Date of completion - 22-12-2019					
Date of entry - 27-3-2019					
1/ construction & reference					
and working benchmark					
0.1170 = 0.00m					
12.9 = 9m					
0.009 = 0.009km					
(1) Constructing reference					
Pillars / Burjies					
As per Item (1) - 0.009km					
(2) Clearing and grubbing					
Road land including					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- TOS to prasidhnath tiwari					
to do					
Agency :- m/s Pawan Const.					
Agreement No. :- 01/S.B.D/mmsy					
MD3 (18-19)					
Date of Start :- 22/12/18					
Date of Complete :- 22/12/19					

WORK DONE

① Restoration of Raincuts

$$2 \times 10 \times 12 \times 0.300 = 72 \text{ m}^3$$

Limit = 71.43 m³

② Making up ore material
on shoulders

$$2 \times 2 \times 30 \times 1.00 = 120$$

$$2 \times 3 \times 30 \times 1.00 = 180$$

2X13X 1.00	2	26
------------	---	----

326

$$\text{Limit} = 323.23 \text{ m}^2$$

Continuation

Abstract of Cost

64

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of Raincuds					
Qty = 71.73 m ³					
@ 365.25 —				Rg.	26090/-
② Making of up house material					
Qty = 323.23 m ²					
@ 54.37 —				Rg.	17575/-
③ Repair to pot holes					
Qty = 77.21 m ²					
@ 316.21 —				Rg.	24415/-
④ Repair to pot holes with 75 mm					
Qty = 54 m ²					
@ 503.41 —				Rg.	27184/-
⑤ Patch repair to pot holes with 75 mm WBM with 20 mm premix Carpet					
Qty = 54 m ²					
@ 200 —				Rg.	16200/-
⑥ Maintenance of H.P Culvert					
Qty = 01 No.					
@ 1131.64 —				Rg.	1132

Continuation

Rs-112596

Bf. 256161

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Trimming off grass and weeds from shoulders					
Qty = 350 m ²					
@	2.20			R _s = 770/-	
				R _s = 256931	
				Less 0.05% (-)	128
				Net R _s :	256803
<i>[Signature]</i> 25/1/25 N-		<i>[Signature]</i> 25/01/25 ME		<i>[Signature]</i> CAP <i>[Signature]</i> 12/3/25	