

PCIL Colony RWD Road to Katar Road
MB No. 453

MB No. 453

MB No. 453

MB No. 453

MB No. 453

Dehri

DIVISION

Dehri


SUB-DIVISION

MB No. 453

Rakesh Chaudhary

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- p.c collong					
RWD Road to Kater Roroli					
Agency:- Rukosh Choubey.					
Agreement no:- RWD, Dera/08					
mmmsy /530/2024-25					
Date of Comm:- 17/0/24					
Date of comp:- 16/10/25					
<u>Abstract of cost</u>					
item no 01/01 R.M pillar					
etc.					
vide item no 01 comp-0					
Qty=2.000 @ Rs 4323.82/each					
=Rs 8648.00					
⑥ item no 01/01 P.V 2 tying					
R.F pillar etc.					
vide item no 01 comp-0					
Qty=4.000 @ Rs 1994.43/each					
=Rs 7978.00					
item no 02/02 clearing and					
grubbing, road, land-etc.					
Qty=0.77 hect @ Rs 75,573.34/hect					
=Rs 58,191.00					
Total=Rs 74,817.00					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F:- Rs 48,26,442.00
Add 18% CST					(+) Rs 8,68,760.00
Add 1% LWC					(+) Rs 48,264.00
Add S.F					(+) Rs 85,319.00
					Total = Rs 58,28,785.00
less 25% Agt per					
Agreement					(-) Rs 14,57,196.00
					Total = Rs 43,71,589.00
less previous pay					
ment					(-) Rs 15,93,981.00
					Total = Rs 27,77,608.00


 ACP 01/03/25
 AE 7E

material statement
 material statement is
 same as the page no (12).


 ACP 01/03/25
 AE 7E