

Name of work - Gokhinda pur to Brahman tola.
Schedule XLV-Form No. 134

(No.M.P.-2018)

Darbhangda-2 **DIVISION**

Manigachhi **SUB-DIVISION**

MBN.-1459

MEASUREMENT BOOK

Agency - Sai, Ashish Kadar

2nd on a/c & final bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:-	M/R of road from				
	Gorindpur to Brahman P.O.				
Package No:-	MR-N/2023-	24/DA/258			
Name of agency:-					
	Shri Ashish Yadav, Ward no-14,				
	Chaudh Buxwan, Bhandraw,				
	Droshanga.				
Agreement no:-	03/MRD/2024-25.				
Date of start:-	10.09.2024.				
Date of com:-	09.06.2025				
	6033155.66				
Const. cost:-	5081801.39				
Maint. cost:-	565442.51				
Rate of agreement:-	0.57% below.				

ABSTRACT OF COST				
①	clearing & grubbing.			
0.1398 Hect	vide Abst/P-11	@ 76926.08 -	10754.00	
②	const. of earthen shoulder.			
472.47 m ²	vide Abst/P-16	@ 261.91 -	123556.00	
③	P/L/S/comp. of WBM III.			
12.06 m ²	vide Abst/P-11	@ 4992.02 -	60204.00	
④	const. of D/LC.			
34.708 m ²	vide Abst/P-11	@ 5999.51 -	208231.00	
⑤	const. of Formel concrete.			
410.568 m ²	vide Abst/P-12	@ 9767.49 -	4010219.00	
⑥	P/L of 15 kilometer line			
02 nos	vide Abst/P-16	@ 3195.34 -	6391.00	
⑦	P/L of 200m line.			
04 nos	vide Abst/P-16	@ 857.93 -	3432.00	
Continuation				

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(10) P/fixing of MR sign board					
01 nos	vide AC/P-12				
02 nos	vide PMS/P-13				
03 nos	① 15101.42				45304.00
(11) P/fixing of 600mm Δ.					
08 nos	vide PMS/P-16 @	5756.46			46052.00
(12) P/fixing of 600mm D.					
08 nos	vide PMS/P-16 @	7324.26			58594.00
(13) P/fixing of 400x600mm S.					
06 nos	vide PMS/P-16 @	7163.78			42983.00
(14) P/fixing of MS boundary					
10 nos	vide PMS/P-16 @	746.78			7468.00
(15) Road marking with -					
220.40 m	vide PMS/P-17 @	712.25			156980.00
(17) b/w with cm 1:3					
576 m	vide PMS/P-17 @	6388.58			36798.00
(18) Plastering with cm 1:4					
40.32 m ²	vide PMS/P-17 @	232.22			9363.00
(19) Painting two coats -					
40.32 m ²	vide PMS/P-17 @	139.08			5608.00
				Total =	4831937.00
Add GST @ 18%				=	869749.00
Add LCC @ 1%				=	48319.00
Add for m.f.				=	55287.00
				Total =	5805292.00
Less 10% D.D.				= (-)	29607.00
				Total =	5775685.00
Less pre. paid				=	4800000.00
				Net Total =	975685.00


Continuation


 20/2/25

04-02-25
 AE (Muzachli)

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Specification				
Earth -	472	47 m ³	35.25	=	1665.00
WBM-III -	12.06	m ³	1434.84	=	1720.00
DLC -	24.70	m ³	878.45	=	3049.00
PCC M30 -	410.56	m ³	1092.71	=	44863.00
B/W -	5.76	m ³	3213.94	=	1851.00
Plaster -	40.32	m ³	527.04	=	2129.00
				total =	55287.00

Material consumption		
① Earth	→	355.00 m ³
② Coarse sand	→	201.00 m ³
③ Metal	→	15.00 m ³
④ Stone screening mt.	→	401.00 m ³
⑤ stone aggregate	→	401.00 m ³
		

Certified that construction work of the road has been completed on or dated 05.02.2025 and main work start.

Continuation

[illegible]