

Name of work:- construction of road from LOS7 - 2021 TO
Chhauathi under. mmsuy/23-24

Schedule XLV-Form No. 134

HMSUY(CSC)

Saynaagar

DIVISION

Bububuthi

SUB-DIVISION

1401

Measurement Book

Agency :-> MHS Secretary Secwara.

प्रमाणित किया जाता है कि इन मापीयुक्त
में मशीन द्वारा भुक्ति ०५ से १०० तक
भुक्ति है, जो अलग प्रॉसेस पदाधिकारी,
बाबबरही के नाम से निर्दिष्ट किया जाता है।

Handwritten signature

2/11/24

Executive Engineer
Rural Works Department
Works Division, Jaynagar

Recd
02/11/24

Sch. XLV - Form No. 134

Jaynagar

DIVISION

Babubahi

SUB-DIVISION

Executive Engineer

Rural Works Department

Works Division, Jaynagar

Measurement Book

No.

1401

Name of officer

Date of first entry

Date of last entry

3rd on AIC Bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work - construction of road from 1057 - 1021 to chhaurhi 148057 under mmmsuy					
Agency - sanjay sharma					
Agreement no. - 96 mbd / 2024-25					
date of start - 3-10-2024					
date of completion - 2-10-2015					
(record measurement)					
item no (1) - day labor					
concrete pavement of area					
10x 1.30 x 1.7 x 0.10 =					2.21 m ³
15x 2.00 x 1.9 x 0.050 =					2.85
7x 1.60 x 1.7 x 0.025 =					0.47
12x 1.80 x 1.90 x 0.10 =					4.10
8x 2.00 x 1.5 x 0.102 =					2.40
12x 1.4 x 1.20 x 0.10 =					2.01
12x 1.20 x 1.10 x 0.10 =					1.58
20x 1.3 x 1.40 x 0.10 =					3.64
					Total = 19.26 m ³
Item no (2) - panel concrete					
pavement - - - of area					
5x 30x 3.75 x 0.125 =					70.31 m ³
6x 30x 3.75 x 0.125 =					84.37
2x 30x 3.75 x 0.125 =					28.12

Continuation

(ABSTRACT of cost)

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no-(1) i- clearing And scrubbing of vegetation - of 15					
Qty. vide T.M.B.P - 17					
				Qty = 2.46 H	
@ Rs 76926.08/H				= Rs	189238.2
item no-(2) i- scaffolding And Bricks					
surface of 12					
Qty. vide T.M.B.P - 17					
				Qty = 10789.50 m ²	
@ Rs 15.42/m ²				= Rs	166379.0
item no-(3/4) i- providing And Laying W.S.B. - 100 - 11 - of 12					
Qty. vide T.M.B.P - 17					
				Qty = 357.74 m ³	
@ Rs 2594.76/m ³				= Rs	928249.0
item no-(4/5) i- providing And Laying W.B.M. - 100 - 11 - of 12					
Qty. vide T.M.B.P - 17					
				Qty = 1310.81 m ³	
@ Rs 5303.21/m ³				= Rs	6951501.0
item no-(5/6) i- providing And applying prime coat (83-1) - of 15					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Qty. ride T m B P - 18				$= 13237.90 m^2$
Qty. ride T m B P - 23				$= 2700 m^2$
				Total = $15937.9 m^2$
@ Rs	55.10	/ m ²		= Rs 878178 =
item no (6/7) i - providing And				
applying track coat (Rs 1) - of 12				
Qty. ride T m B P - 18				$= 26415.80 m^2$
u u u p - 24				$= 2700 m^2$
u u u p - 25				$= 2700 m^2$
				Total = $31875.8 m^2$
@ Rs	18.91	/ m ²		= Rs 602771 =
item no (7/8) i - providing And				
Laying B.M wood - of 12				
Qty. ride T m B P - 18				$= 661.86 m^3$
u u u p - 24				$= 134.94 m^3$
				Total = $796.85 m^3$
@ Rs	11723.42	/ m ³		= Rs 9341807 =
item no (8/9) i - providing And				
Laying S.D.B.C - 25 mm - of 12				
Qty. ride T m B P - 18				$= 330.89 m^3$
u u u p - 25				$= 67.48 m^3$
				Total = $398.37 m^3$
@ Rs	14007.06	/ m ³		= Rs 5579992 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no (9/10) i - dry lean concrete pavement - of 12					
Qty. side T m B P - 19 = 29.41 m ³					
" " " p - 22 = 13.26 m ³					
				Total = 48.67 m ³	
CRS 5815.88 / m ³ = RS 2.83059 = 00					
item no (10/10) i - pare concrete pavement - of 12					
Qty. side T m B P - 19 = 478.11 m ³					
" " " p - 23 = 239.06 m ³					
				Total = 717.17 m ³	
CRS 8997.34 / m ³ = RS 6452622					
item no (11/12) i - providing and fixing Logo / Maintenance - 12					
Qty. side T m B P - 19					
Qty = 2108					
CRS 11674 / each = RS 23348 = 00					
				Total = RS 31397144 = 00	
Add 18% G.S.T = RS 5651486 = 00					
Add 1% less = RS 313971 = 00					
Add 1.83% S.F. 20 = RS 574568 = 00					
				Total = RS 37937169 = 00	
1.22% Below = RS 462833 = 00					
				Total = RS 37474336 = 00	

Continuation

[illegible]