

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st R/A Bill				
V/w-	Construction of road				
	From middle school				
	Hatharuto Bridge				
	to pass (mm G.S.P. (S.C.))				
Name of Agency	Saranesh Kumar				
Agreement No.	62 S.B.D. mm G.S.P. of 2020-21				
Date of Agreement	20/08/2020				
Work started date	10/08/20				
Date of Comp.	9/05/21				
Date of measurement	12/01/21				
	Measurement				
Item No (1)	Providing and fixing				
	bench mark as do				
	as per direction of R/P				0.60 km
Item No (2)	reference pillar				
	do do				0.60 km
Item No (3)	Clearing and grubbing				
	as per direction of R/P				

Continuation

2nd Year maintenance Bill

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	maintenance of Road				
	From middle school To				
	Hathausi Bridge ke Pass				
	Piteh Talc under mm654 (se)				
Agency =	Sri Satyesh Kumar				
Agg. No. =	62/SBD/mm654/2020-2021				
Date of start :-	10/08/2020				
Date of compln :-	09/05/2024				
Actual date of compln :-	20/09/2024				

① Restoration of Raincuts				
Bewals with soil -				
4x	4.20	x	1.25	x 0.30 = 6.30 m ³
3x	4.00	x	1.20	x 0.30 = 4.32 m ³
2x	5.10	x	1.30	x 0.30 = 3.99 m ³
4x	6.20	x	1.20	x 0.30 = 8.93 m ³
2x	7.20	x	1.15	x 0.30 = 4.97 m ³
3x	3.75	x	1.25	x 0.20 = 4.22 m ³
2x	3.50	x	1.20	x 0.30 = 2.52 m ³
				Qty = 35.25 m ³

② making up of Bewal/				
Shoulder, Shpping				
Excess soil -				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 1.00 Nos vide pg-37					
@ 1130.67/Nos Rs = 1131.26					
(5) cutting of Branches of Tree					
Qty = 1.00 NOS vide Pg-37					
@ 109.74/Nos Rs = 110.00					
(6) white washing of parapet					
Qty = 20.16 m ² vide Pg-37					
@ 16.41/m ² Rs = 331.00					
(7) paint of already planted					
OF Tree					
Qty = 25.00 NOS vide pg.37					
@ 671.00/NOS Rs = 3355.00					
Total Rs = 3355.00					
Add GST @ 12% → (+) Rs = 402.60					
Rs = 3757.60					
Add S.C @ 0.1% → (+) Rs = 3.76					
Rs = 3761.36					
Less Below @ 2.53% → (-) Rs = 95.15					
Rs = 3666.21					

Continuation

