

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	TST R/A Bill				
Name of work—	Construction of Road & CD work. From Chap Chapra path to Kairi Tala.				
	Under minority (SC)				
Name of Agency—	Shahnawaz Khan				
Agreement No—	119 SBD 2020-21				
Date of Agreement	17/09/2020				
Date of work started	10/08/2020				
	Date of Completion—09/05/2021				
	Date of measurement—15/06/2021				
	Belong = 0.1200				
	Measurement				
①	Providing and fixing benchmark do do				
	as per direction of R/S				0.55 km
②	Reference pillars—do do				0.55 km

3rd year maintenance Bill

60

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maint. of Road					
From chap gopalpur path To					
Koeri talu under mm654 (ce)					
Agency = Shapnawa = khar					
Agg. No. = 119/SLD/mm654/2020-2021					
Date of start = 10/08/2020					
Date of compln = 09/05/2021					
Actual date of compln = 06/01/2022					
① Restoration of Raincuts					
Berms with Soil					
2 x 6.10 x 1.20 x 0.30 =					4.39 m ³
2 x 4.30 x 1.15 x 0.30 =					4.45 m ³
2 x 4.50 x 1.15 x 0.30 =					3.11 m ³
4 x 2.50 x 1.25 x 0.30 =					3.75 m ³
5 x 6.70 x 1.20 x 0.30 =					12.06 m ³
4 x 8.10 x 1.15 x 0.30 =					11.18 m ³
					Qty = 38.94 m ³
② making up of Berms					
Shoulder stripping					
Excess soil					
2 x 4.60 x 1.20 =					11.04 m ²
4 x 3.75 x 1.15 =					17.25 m ²
2 x 4.50 x 1.10 =					9.90 m ²
					Qty = 38.19 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 1.00 Nos vide Pg. 61					
@ 1130.67 / Nos					Rs = 1131 = 10
⑦ maint. of Road signs -					
Qty = 0.080 km vide Pg. 61					
@ 1077.82 / km					Rs = 86 = 10
⑧ maint. of 200m stones -					
Qty = 0.100 km vide Pg. 61					
@ 628.23 / km					Rs = 63 = 10
⑨ cutting of Branches of Trees -					
Qty = 1.00 Nos vide Pg. 61					
@ 109.74 / Nos					Rs = 110 = 10
⑩ plv & laying Road marking in (BT + CC)					
Qty = 110.00 m ² vide Pg. 62					
@ 735.44 / m ²					Rs = 80,898 =
⑪ white washing of parapet					
Qty = 20.63 m ² vide Pg. 62					
@ 16.41 / m ²					Rs = 339 = 10
⑫ maint. of Already planted of Trees -					

Continuation