

1.

Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of					
Road from Siwan Hathiya mudra					
path To Hathawayi mauje under					
mmmsy (sc)					
Agency: m/s kunal const.					
Agg. No. = 18/SBD/mmmsy (sc) / 2020-21					
Date of Start = 14/07/2020					
Date of compl'n = 13/07/2021					
Actual date of compl'n = 20/05/2023					
① Restoration of Rainwater					
Berms with soil -					
6 x 4.40 x 1.25 x 0.30 = 9.50 m ³					
7 x 5.40 x 1.25 x 0.30 = 14.18 m ³					
6 x 4.50 x 1.25 x 0.30 = 9.72 m ³					
5 x 7.20 x 1.25 x 0.30 = 12.96 m ³					
4 x 8.20 x 1.25 x 0.30 = 12.30 m ³					
7 x 9.20 x 1.10 x 0.30 = 21.25 m ³					
6 x 7.80 x 1.15 x 0.30 = 16.15 m ³					
5 x 6.40 x 1.20 x 0.30 = 11.52 m ³					
5 x 5.70 x 1.25 x 0.30 = 10.69 m ³					
8 x 7.80 x 1.20 x 0.30 = 22.46 m ³					
6 x 6.50 x 1.25 x 0.30 = 14.63 m ³					
3 x 2.80 x 1.25 x 0.30 = 14.6 2.10 m ³					
9 x 9.50 x 1.20 x 0.30 = 30.78 m ³					
				Qty =	188.24 m ³
② making up of Berms/shoulder					
stripping, Excess soil -					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Plv & laying Road marking (BT + CC)					
Qty = 580.00m ² vide Pg-81+82					
@ 735.44/m ² Rs = 4,26,555 =					
(11) maint. of Already planted of Trees					
Qty = 180. no Nos vide Pg-82					
@ 574.00/Nos Rs = 1,03,320 =					
Total Rs = 7,81,573 =					
Add GST @ 12% → (+) Rs = 93,789 =					
Add L.C @ 1% → (+) Rs = 7816 =					
Rs = 8,83,178 =					
Less Below @ 0.25% → (-) Rs = 2208 =					
Rs = 8,80,970 =					

AK
08-03-2025
JES

Material statement

- 1) Earth work - 188M³
- 2) Bitumen emul =
S-90 = 0.466MT
RS-1 = 0.073MT
- 3) Stone dust 7.236 M³

AK
08-03-2025
JES