

2nd on A/c Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of road from Chandchak to Babantpur Under MGSUX scheme					
Agency - Lalan Kumar					
Agreement No - 18MBD/2024-2025					
Date of work order - 19-10-2024					
Date of completion - 18-07-2025					
Record Measurement					
Item No (1/5) Plv laying Spreading and Compacting WBM Gr III					
$2 \times 10.00 \times \frac{(5.25 + 3.75)}{2} \times 0.075$					6.75 m ³
$12 \times 30.00 \times 3.75 \times 0.075$					99.90 m ³
$8 \times 30.00 \times 3.75 \times 0.075$					67.50 m ³
$2 \times 30.00 \times 3.75 \times 0.075$					16.875 m ³
$3 \times 10.00 \times \frac{(3.75 + 4.00 + 3.75)}{3} \times 0.075$					8.625 m ³
$8 \times 5.00 \times \frac{(5.00 + 3.75)}{2} \times 0.075$					13.125 m ³
					212.775 m ³
Kumar 13/08/2025 J.E					
Suman 13/08/2025 A.E					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/21) Plv and laying db Not applied thermoplastic 530.00 m ² vide TMB Page (12) @ Rs 886 = 50/m ² — Rs 469845=					
(16/22) Plv and fixing Logo Board 02 No vide TMB Page (13) @ Rs 12980 = 13/each — Rs 25960=					
					Rs 12399050=
					Add S.F. — Rs 112236=
					Add 1/4% — Rs 123990=
					Add 18% GST — Rs 2256167=
					Rs 14790430=
					Less 24.10% below — Rs 3564494=
					Rs 11225936=
					Less Previous Payment — Rs 2400000=
					Rs 8825936=
Asman 21/3/2025 J.E					
Skumar 21/03/2025 A.E					
					cap P.W 21/3/25 EE