

Bahera Pmasy Road to Rukhama

Schedule XLV Form No. 134.

MMBRY (Assesst)-ND-ORRP2-754-Bhabhna.

अष्टम

DIVISION

अष्टम

SUB-DIVISION

M/S विद्युत अम 145

Measurement Book

17.2.1

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road from Balthara					
PMGSY Road To Bhukhina					
Total Length of Road:- 210K.M					
Block:- Adampur (Kaimur)					
Scheme:- MMGSY (AWSESH)/2023-2024					
P.No. (AWSESH)-NTB-BRRP2-754-					
Bhabha under MMGSY					
Name of Agency:- M/S Friends					
Kumar Singh.					
Agreement No.- S.B.D 10/2024-2025					
(i) Construction Cost Rs 13639,813=					
(ii) 5 year Maintenance Rs 1370,809=					
Total Agreement Amount 15010622=					
Date of Start:- 30/08/2024					
Date of Completion:- 29/08/2025					
Date of Record Entry:- 06/10/2024					
(1) fixing Boundary and Reference pillars etc. = 14.00 Nos					
(2) clearing and grubbing.					
68 Nos X 25 X 3.500 = 5950.00 M ²					
1 No X 10 X 3.50 = 35.00 "					
Total = 5985 M ²					

Continuation

06/10/2024
Adhauri.
06.10.24
AE

Sch. XV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
ABSTRACT of COST					
(1) Fixing working Bands					
Mark and pillars etc					
Q.V.P.M.B.P. (1) = 14.00 Nos					
@ Rs 2850 = 28/each Rs					39904 =
(2/2) Clearing and Grubbing					
Road Land etc de de					
Q.V.P.M.B.P. (1) = 0.5985 Hect					
@ Rs. 76926 = 08/Hect Rs					46040 =
3/3) Construction of					
embankment with					
material lead up to					
1000 M and 100 M					
(i) Lead up to 1000 M					
Q.V.P.M.B.P. (3) = 524.3324 M ³					
@ Rs - 260 = 98/M ³ Rs					136840 =
(2) Lead up to 100 M					
Q.V.P.M.B.P. (3) = 2097.3296 M ³					
@ Rs 188 = 29/M ³ - Rs					394906 =
(4/4) Construction of sub-					
grade and earth on					
shoulder etc. de de					

Continuation

Rs

6,17,690 = 00

Sch. XLV-Form No. 134 *RF RL 617.690200*

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<i>Q. V.M. B.P. (4) =</i>			<i>3543.788 m²</i>		
<i>@ RJ. 264 =</i>			<i>51/m² RL</i>		<i>94,9006 =</i>
<i>(5/5) Construction of boundary</i>					
<i>sub base grading material</i>					
<i>Q. V.M. B.P. (4) =</i>			<i>980.100 m³</i>		
<i>@ RJ. 3586 =</i>			<i>72/m³ RL</i>		<i>35,15344 =</i>
<i>(6/6) Construction of WBM</i>					
<i>bro-21 in Road etc do</i>					
<i>Q. V.M. B.P. (5) =</i>			<i>340.313 m³</i>		
<i>@ RJ. 5092 =</i>			<i>21/m³ RL</i>		<i>17,32945 =</i>
<i>- Total RL</i>					<i>68,14,985 =</i>
<i>Add @ 18% G.S.T.</i>			<i>RS (4)</i>	<i>12,26,697 =</i>	
<i>Add @ 1% L.C</i>			<i>RS (4)</i>	<i>68,150 =</i>	
<i>Add @ 10% Seigniorage fee</i>					
<i>on Material cost</i>			<i>RS (4)</i>	<i>1,53,189 =</i>	
			<i>Total RS -</i>	<i>82,63,021 =</i>	
<i>Less for @ 26.96% Below</i>					
<i>as per Agreement</i>			<i>RS (4)</i>	<i>22,27,710 =</i>	
			<i>Total RS</i>	<i>60,35,311 =</i>	
<i>Advantage</i>			<i>Limit amount</i>		
				<i>27,27,963.00</i>	
			<i>27.12.24</i>		
			<i>ATE</i>		
<i>CAP</i>					
<i>07/1/25</i>					

Continuation