

NABARD (BRIDGE)

Schedule XLV-Form No. 134

CONSTRUCTION OF RCC BRIDGE IN MASJIDGARH TOWNSHIP
ROAD SPAN (2X8.0m)

R.I.D WORKS

DIVISION

Kishanagar-I

R.I.D WORKS

SUB-DIVISION

Kochodhama

AGENCY - DAYANAND KUMAR

3535.

MEASUREMENT BOOK

AGREEMENT NO - 17 / NABARD / SBD / 2024-25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C Bill					
Name of work - construction of RCC					
Bridge in masjidgarh to WTSNY					
Road under state Yojna (NABARD)					
Agency - Dayanand Kumar Add - At -					
Dumariya Ward No - 30 Near Kali					
mandir, P.O.P.S. - Dist - Kishanganj Bihar					
Agreement No - 17/NABARD/SBD/2024-25					
Date of commencement - 20-09-2024					
Date of completion - 19-09-2025					
Record Entry					
By providing filter media					
all complete					
Behind Abut - $2 \times 7.30 \times 0.60 \times 4.575$					40.08 m^3
Behind R/W - $4 \times 8.25 \times 0.60 \times 4.575$					90.59 m^3
					130.67 m^3
② providing back filling behind					
abutment & R/W - all complete					
Behind Abut - $2 \times 7.30 \times 1.15 \times 4.23$					71.02 m^3
Behind R/W - $4 \times 5.95 \times 4.20 \times 4.38$					437.82 m^3
					508.84 m^3
Deduction for filter media					130.67 m^3
					378.17 m^3
③ construction of Embankment					
60% of excavated material					
Qty same VTRB PN - 3					
$0.60 \times 880 \times 35 \text{ m}^3$					528.21 m^3

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.RS 11772373=0
(26) providing RCC M30 wearing coat	11.0				
13.80 m ³ VTMB PN- 19					
@RS 18076=93/m ³					RS 249462=0
(27) providing PCC M15 in bedding for bed protection	19.0				
40.80 m ³ VTMB PN- 20					
@RS 5817=06/m ³					RS 237336=0
(28) providing laying boulder apron for bed protection	18.0				
81.60 m ³ VTMB PN- 20					
@RS 3766=28/m ³					RS 307328=0
					RS 12566499=0
Add WST 18.0 y.					RS 2261970=0
Add L.C. 1.0 y.					RS 125665=0
Add S.F. VTMB PN-15+PN 22					RS 120833=0
					RS 15074967=0
Less 2.34 y. below as per Agg.					RS 352754=0
					RS 14722213=0
Less previous bill VTMB PN-15					RS 3400000=0
					RS 11322213=0
W/ Agg.					
21.03.2025					21.03.2025
JF					AE

Continuation