

"Maddho pur (Shrikant Gupta Char se) to Bhagwati Asthmal Basawariya"

Schedule XLV-Form No. 134

MMSY-NDB

PHILPARAS DIVISION

KHITAD NA SUB-DIVISION

MB.No - 481/2003-24

MEASUREMENT BOOK

Bhagwati Char Purus

प्रमाणित किया जाता है कि इस मापीयुक्त में प्रमाणित
मुद्रा 01 से 100 तक प्रमाणित है जो प्रमाणित है
आधिकारिक प्रमाणित मुद्रा का प्रमाणित किया
जाता है।

29.5.24
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
29-05-2024

Sch. XLV—Form No. 134

PHULPARAS DIVISION
KHOTAWA SUB-DIVISION

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
29-05-2024
Measurement Book

No. 481/19.23.2024

Name of Officer _____

Date of first entry _____

Date of last entry _____



1st on 1/12/2021

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement—
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Road Name - Const. of Rd. from Mathurpur (Shrikanth Gupta Ghar) to Bhagwati Sthan (Bazm-e-Jamia)					
Agency - Bhagwati Enterprises					
At - Shastri Nagar, Karim Nagar					
Agreement NO - 28 S.B.D./2023-24					
Date of start - 10/10/2023					
Date of completion - 9/10/24					

Providing & fixing of benches					
pillar four nos per km as per 7 nos.					
Clearing and grubbing Red					
land including uprooting					
$20 \times 30 \text{ m} \times 6.5 \text{ m} =$					3900 m^2
$20 \times 30 \text{ m} \times 6.5 \text{ m} =$					3900 m^2
$10 \times 20 \text{ m} \times 6.5 \text{ m} =$					1950 m^2
$16 \text{ m} \times 6.5 \text{ m} =$					104 m^2
					9854 m^2
					0.9854 Hec

Earth work in excavation for					
foundation of structure approx					
H.W. $4 \times 2 \times 6.45 \times 1.4 \times 1.5 \text{ m} =$					108.36 m^3
Below pipe $4 \times 4.85 \times 1.53 \times 0.365 =$					10.83 m^3

Continuation 119.19 m³

Abstract of cost

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing & fixing of bench					
Qty vide T.M.B Pg-4					
7 nos. @ Rs 2499.15 =					17494
2) Clearing and grubbing Rd					
Qty vide T.M.B Pg-4					
0.98 Hect @ Rs 72697.66 =					71244
3) Earthwork in excavation					
Qty vide T.M.B Pg-4					
119.19m ³ @ Rs 410.66 =					48947
4) Providing as levelling course					
Qty vide T.M.B Pg-4					
18.37m ³ @ Rs 8380.80 =					153955
5) Plain cement concrete					
Qty vide T.M.B Pg-4					
134.96m ³ @ Rs 9493.55 =					1281250
6) Providing and laying R.C.C					
Qty vide T.M.B Pg-4					
30 m @ Rs 7200.33 =					216010
7) Construction of subgrade					
Qty vide T.M.B Pg-4					
1710m ² @ Rs 262.28 =					448499
8) Construction of G.S.B by m					
353.16m ³ Qty vide T.M.B Pg-5					
429.76m ³ Qty vide T.M.B Pg-8					
782.92m ³ @ Rs 4475.73 =					3504139

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide T.M.B Pg. 12					
300.13 m ² @ Rs 259.00					77734.00
					14815555
Add G.S.T 18%					2666800
Add I.C 1%					148156
Add S.F 10%					194776
					17825287
less 10% below as per agreement					1782529
					16042758
Minus for previous bills paid					5620631
				Total	10422127
				Attn: Shree	
				2/10/24	

Material statement upto date				
	Earth	Stone	Stone Dust	Sand
Earth	3210.6			
G.S.B			1091.62	
		2696.99	2696.99	
G.S.B		807.09	326.68	
Gr-II		491.03	97.39	
PCC M30		311.75		155.87
PCC M20		137.99		68.99
MSS pravin		98.06		
	Seigniorage fees			
G.S.B -	481.9	884.28	=	42613
Gr-II	283.19	1409.22	=	39908
PCC	346.39	1019.70	=	35321
MSS	3632.08	11.45	=	4159
Earth -	1122.4	35.01	=	3930

Continuation

Attn: Shree
2/10/24
S.E.