

~~Page 1~~

Pkg MMGSY (AMSESH) - NDB - BRRP2-133- JHATHA.

LALILEWAR - BHELWA - MOHAPUR ROAD 4th km
To KANAULI YADAV TOLA.

Schedule XLV-Form No. 134 2.325
m,

62

R.W.D. JHATHA DIVISION

R.W.D. SOAD SUB-DIVISION

MEASUREMENT BOOK

AGENCY: NITESH KUMAR SINGH.

BELOW = 0.75%

1825

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
JRD AND FINAL A/C BILL					
Name of work - Construction and syrr maintenance of road from Lalikwar - Bhelwa Mahampur road at 4 km to Kanauli Yadav dala under MMBSY (AWSESH)					
Package No - MMBSY (AWSESH) - 408 -					
SMD No R/P2 - 133 - Jhaing					
Name of Contractor - Shri Nitesh Kumar Singh, Katampur Jammu					
Agreement No - 21532/MMBSY (AWSESH)/2023-24					
Date of Commencement - 25-01-2024					
Date of Completion - 24-01-2025					
Date of entry -					
Date of Actual Comp - 23-01-2025					
Work done					
① Providing & construction of					
Granular sub-base by Providing					
well graded Gravel - 5					
Material					
CH					
0.02m 1.47 x 30.0m			$(8.20 + 4.05)$		
			$\frac{2}{2}$	$0.2m$	$36.75m^3$
CH					
4.85 1.47 x 30.0m			$(4.05 + 5.15)$		
			$\frac{2}{2}$	$0.2m$	28.30
CH					
2.50 1.47 x 30.0m			$(4.05 + 4.30)$		
			$\frac{2}{2}$	$0.2m$	25.65
CH					
1.70 1.47 x 30.0m			$(4.05 + 4.60)$		
			$\frac{2}{2}$	$0.2m$	27.30

Continuation

Cch = 118.00m³

Continuation