

Bhumi kharj tola path se khari kharj tola.
Schedule XLV Form No.-134

BIHAR P.W.D.

mm 457 4103 ~~1331~~ 1331

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

Pramba construction. PV. 1991.

1st on a/c Bill

Construction of road
bhumihari to la palk

Name of work- Se chudhara Tola

Situation of work- In progress.

Agency by which work is executed- Pasbina
Construction Pvt LTD.

Date of measurement-

No. and date of agreement. 22.08.24

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Date of measurement</u>					22.2.2025
1/2) Pro. and fixing bench mark - 0.56 km.					
1/3) Reframe pillar 0.56 km					
1/4) Clearing and grubbing $2 \times 560.00 \times 2 = 2240.00 \text{ m}^2$ $= 0.22 \text{ H}$					
1/4/5) Dismantling of cement concrete pavement $2 \times 2.75 \times 0.60 \times 1.20 = 3.96$ $2 \times 2.75 \times 0.60 \times 1.20 = 3.96$ <u>7.92 m</u> Lengthed = 7.50 m					
5/1/18 construction of embankment with materials obtain from borrow pit.					
Change	c/s	mean c/s	Length	Qty	
0	0.47				
50	0.53	0.50	50	25.0	
100	0.56	0.55	50	27.5	
150	0.54	0.55	50	27.50	
200	0.51	0.53	50	26.50	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
250	0.53	0.52	50	26.60	
300	0.54	0.54	50	27.00	
350	0.48	0.51	50	25.50	
400	0.48	0.48	50	24.00	
450	0.52	0.50	50	25.00	
500	0.52	0.52	50	26.00	
560	0.47	0.50	60	30.00	
				290.00	

for 100mm lead = 110.20 m³

for 100mm lead = 179.80 m³

22/2/2025
22/2/25

22/2/25
A-E

Date of measurement = 23.2.2025

1/6 excavation for roadway in
soil using manual means
for carrying of cut earth
BBS provision of flexible rigid road

$$2 \times 9 \times 30.00 \times 0.625 \times 0.100 = 33.75 \text{ m}^3$$

$$2 \times 1 \times 10.00 \times 0.625 \times 0.100 = 1.25 \text{ m}^3$$

beside of pcc for provision of rigid road

$$2 \times 3 \times 30 \times 0.625 \times 0.100 = 11.25 \text{ m}^3$$

$$2 \times 1 \times 10.00 \times 0.625 \times 0.100 = 1.25 \text{ m}^3$$

$$47.50 \text{ m}^3$$

23/2/2025
23/2/25

23/2/25
A-E

Continuation

Date of Measurement

Sch. XLV-Form No.134

3

Particulars	Details of actual measurement				Conte of arc
	No.	L.	B.	D.	
1 9 Construction of subgrade and earthen shoulder with approved materials. Construction of subgrade in flexible road.					
				$6 \times 30.00 \times 7.275 \times 0.300 = 392.85 \text{ m}^3$	
Column 24/2/2022					
1 10 PR C-5B with well graded materials BT portion 1st layer					
				$6 \times 30.00 \times 4.05 \times 0.100 = 72.90 \text{ m}^3$ $130.00 \times 4.05 \times 0.100 =$	
C.C portion -					
				$2 \times 12 \times 30.00 \times 0.625 \times 0.100 = 45.00 \text{ m}^3$	
				$2 \times 10 \times 20.00 \times 0.625 \times 0.100 = 2.50 \text{ m}^3$	
Patch -					
				$2 \times 3.5 \times 2.70 \times 0.100 = 1.89 \text{ m}^3$	
				$10 \times 2.00 \times 2.50 \times 0.100 = 5.00 \text{ m}^3$	
				$5 \times 1.75 \times 2.25 \times 0.100 = 1.97 \text{ m}^3$	
				$8 \times 1.50 \times 2.10 \times 0.100 = 2.50 \text{ m}^3$	
				$3 \times 3.00 \times 2.00 \times 0.100 = 1.80 \text{ m}^3$	
				<u>133.56 m³</u>	
Column 28/2/2022					
1 10 PR C-5B with well graded materials in BT portion 2nd layer					
				$6 \times 30.00 \times 4.05 \times 0.100 = 72.90 \text{ m}^3$	
Column 2/3/2022					

Continued on E

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 for lead - 100 m					
TMBP - (2) Qty 179.80 m ²					
@ Rs 176.16/m ² - Rs 31674.00					
9 Construction of subgrade and earthen shoulder					
TMBP - (3) Qty 392.85 m ²					
@ Rs 264.42/m ² - Rs 103877.00					
10/15 W.S.B with oil graded					
Grade - 1 - - -					
TMBP - (3) Qty 133.56 m ²					
TMBP - (3) Qty 72.90 m ²					
206.46 m ²					
@ Rs 1259.19/m ² - Rs 259972.00					
10/16 W.D.M grading D1					
- - -					
TMBP - (4) Qty 157.51 m ²					
@ Rs 5366.93/m ² - Rs 845345.00					
12/30 PR and fixing logo board					
TMBP - (4) Qty 2 m					
@ Rs 12836.56/m - Rs 24673.00					
12/17 PR consist. concrete pavement					
- - -					
TMBP - (4) Qty 232.55 m ²					
@ Rs 9839.35/m ² - Rs 2288141.00					
Rs 3621704.00					
Add 1% L. Less + Rs 36217.00					
Rs 3657921.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				At Rs	3657921/-
Add 18 y. 07.37			64	Rs	6519072/-
Add 5. Feb			42	Rs	5411485/-
				Rs	4851313/-
				Rs	4376365/-
Less 0.86% as per Agreement				(-)	37637/-
				Limited Rs	4338728/-
				Rs	12834530
22/3/2025				24/3/25	
				A-C	
C/P				Rs	12834530
21/05/25					

Attachment

Letter No-137 dt-31/01/25

amt-128345300

amt on A/c billed 128345300

Balance tip

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Leigniorange p.c.					
Embankment.				Rs 1022 =	
Sub. grade.				Rs 1385 =	
C.S.B. - 2				Rs 17410 =	
W.B.M. - 11				Rs 22591 =	
C.C. pavement				Rs 24129	
				66537 =	

①
22/3/2015
SB

Material Statement.


- (1) Earth — 682.85 m³
 (2) Sand — 178.98 m³
 (3) Stone chips — 431.12 m³
 (4) Emulsion SS1 — 0 —
 (5) Emulsion, RC1 — 0 —
 (6) Bitumen V40 10 — 0 —

①
22/3/2015
SB

N/2.No. ——— Part of ———
 Item on bill B.F. 12834532
 J. Value - 108769220
 Sch. XLV-Form No. 134

Sch. XLV Form No. 134					9
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
7.5% S.D.					9625920
2% S.H.M					2175320
1% L.C.S					1283520
1% C.G.S					1087720
1% S.R.S					1087720
10% S. Fee					6653720
Royalty					5030020
Total deduction					27003820
Pay by Cheque					101341520
Total					128345320

Passed for (B 128345322)
 Rupees twelve lakh eighty
 three thousand four hundred
 fifty three only.


 EXECUTIVE ENGINEER
 R.W.D. (W) Division, Raxaul

 21/03/25