

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road →: Bardila R.E.O					
road to murgia Tola Bathan					
Hotel Hua to murgia Tola					
Dasu Raut Tola Tak (W/B)					
Name of Agency →: m/s Ravi construction					
At: Adhiwaktla Nagar, Gurdagan					
length →: 2.300 km					
Agreement No →: 41/M.B.D/2017-18					
Estimated cost →: 1.82.62.154 = 00					
Date of commencement →: 11/06/2017					
Date of completion →: 10/06/2018					
Date of measurement →: 25/5/2018					
(1/4) Reference Pillar as per					
Standard Data Book					
@ 4 Per Km do-do-EI					
					= 10.00 Nos
(2/5) Clearing and grubbing					
road including do-					
do — do — do-EI					
1x 30.00 x 4.00 =					120.00m ²
3x 30.00 x 4.00 =					360.00m ²
10x 30.00 x 4.00 =					1200.00m ²

Continuation

5th Year Main Bill

72

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w- Basdila R.R. Road					
to Murgitola Bathan					
hote hwa to Murgitola					
→ au Rauttola					
under NM Csy (was) scheme					
Agency- RAVI COMN.					
Agreement No- 41 MB/ WB- 2017-18					
Date of completion- 10/6/2018					
Actual Date of completion- 11/9/2019					
Date of Measurement-					

① Restoration of Rain-water					
berms with soil - as per spec					
2 x 2	25.00	1.00	0.250		25.00m ²
2 x 3	15.00	1.10	0.200		19.80m ²
2 x 1	10.00	1.20	0.250		6.00m ²
2 x 1	14.50	1.00	0.300		8.70m ²
					59.50m ²

Limit Qty — 59.23m²

② Making up berms/shoulder					
stripping - as per spec					
2 x 2	15.00	1.00			60.00m ²
2 x 3	20.00	1.00			120.00m ²
2 x 2	7.00	0.600			16.80m ²
2 x 4	17.00	1.00			136.00m ²

Continuation

Limit Qty — 332.80m²

329.06m²

ABSTRACT OF COST

Date of entry -

(1) Restoration of Rainwater

Qty vide p No (22) item

$$① 59.23 M^3 @ Rs 301.99/M^3 = 17887/$$

(2) Making up berms/shoulders

Qty vide p No - (72) item

$$② 329.06 M^3 @ Rs 47.24/M^3 = 15544/$$

(3) Repair of pot holes

Qty vide p No (73) item (3)

$$4.57 M^3 @ Rs 12191.98/M^3 = 55715/00$$

(4) patch repair over pot holes

Qty vide p No - (73) item (4)

$$76.17 M^3 @ Rs 249.89/M^3 = 19029/6$$

Continuation

$$Rs = 108178/00$$

108175 = 00

77

Sch. XLV-Form No. 134

136220 = 00

B/F-136223/2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12 12					
White washing of parapet wall at x vide p no-					
(75) Item (12)				61.920	
② 12.60 M ²					780/00
					137000/00
					137000 = 00
less 0.01713 % as per agreement (-)					23/00
					136980/00
					136977 = 00
22/11/24 6/12/24 CB					
					DAO
					cap
					19/3/25